



Grant All-Detail Report Disaster Relief 2016

Grant Title - 2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)

Grant ID - P16-3164

Organization - Nobles SWCD

Original Awarded Amount	\$475,920.00	Grant Execution Date	9/1/2015
Required Match Amount	\$0.00	Original Grant End Date	12/31/2017
Required Match %	0%	Grant Day To Day Contact	John Shea
Current Awarded Amount	\$475,920.00	Current End Date	12/31/2019

Budget Summary

	Budgeted	Spent	Balance Remaining*
Total Grant Amount	\$475,491.65	\$472,131.74	\$3,788.26
Total Match Amount	\$224,492.20	\$224,492.20	\$0.00
Total Other Funds	\$0.00	\$0.00	\$0.00
Total	\$699,983.85	\$696,623.94	\$3,788.26

*Grant balance remaining is the difference between the Awarded Amount and the Spent Amount. Other values compare budgeted and spent amounts.

Budget Details

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Matching Fund
2014-P2- Admin	Administration /Coordination	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$47,592.00	\$43,061.55	12/31/2019	N
2014-P2- Tech & Eng.	Technical/Engineering Assistance	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$47,592.00	\$48,762.54	12/31/2019	N
2014-P2-01-Lonneman	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$11,642.67	\$11,642.67	2/15/2017	N

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Matching Fund
2014-P2-01-Lonneman	Agricultural Practices	Landowner Fund	Landowner Match	\$2,587.27	\$2,587.27	2/15/2017	Y
2014-P2-01-Lonneman	Agricultural Practices	Local Fund	KLR Local Match	\$11,642.67	\$11,642.67	2/16/2017	Y
2014-P2-02-Kruger-Cancelled	Agricultural Practices	Current State Grant	Cancelled	\$0.00			N
2014-P2-02-Kruger-Cancelled	Agricultural Practices	Landowner Fund	Landowner Match	\$0.00			Y
2014-P2-03-Luettel	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$5,280.00	\$5,280.00	1/19/2017	N
2014-P2-03-Luettel	Agricultural Practices	Landowner Fund	Landowner Match	\$920.00	\$920.00	1/19/2017	Y
2014-P2-04-JetFarms	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$11,324.25	\$11,324.25	6/21/2017	N
2014-P2-04-JetFarms	Agricultural Practices	Landowner Fund	Landowner Match	\$1,258.25	\$1,258.25	6/21/2017	Y
2014-P2-05-Darling	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$8,356.50	\$8,356.50	9/18/2019	N
2014-P2-05-Darling	Agricultural Practices	Landowner Fund	Landowner Match	\$928.50	\$928.50	9/18/2019	Y
2014-P2-06-Brake	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$7,713.85	\$7,713.85	2/15/2017	N
2014-P2-06-Brake	Agricultural Practices	Federal Funds	EQIP Funds	\$14,855.00	\$14,855.00	2/1/2017	Y
2014-P2-06-Brake	Agricultural Practices	Landowner Fund	Landowner Match	\$2,507.65	\$2,507.65	2/15/2017	Y
2014-P2-07-Weiss	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$13,926.92	\$13,926.92	1/17/2018	N
2014-P2-07-Weiss	Agricultural Practices	Landowner Fund	Landowner Match	\$1,547.43	\$1,547.43	1/17/2018	Y
2014-P2-08-Weiss	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$7,141.50	\$7,141.50	10/11/2018	N
2014-P2-08-Weiss	Agricultural Practices	Landowner Fund	Landowner Match	\$793.50	\$793.50	10/10/2018	Y

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Matching Fund
2014-P2-09-Weiss	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$16,696.35	\$16,696.35	1/19/2017	N
2014-P2-09-Weiss	Agricultural Practices	Landowner Fund	Landowner Match	\$2,616.05	\$2,616.05	1/19/2017	Y
2014-P2-10-Erlandson	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$53,297.30	\$53,297.30	1/17/2018	N
2014-P2-10-Erlandson	Agricultural Practices	Landowner Fund	Landowner Match	\$8,240.40	\$8,240.40	1/17/2018	Y
2014-P2-10-Erlandson	Agricultural Practices	Local Fund	KLR Local Match	\$20,866.31	\$20,866.31	1/17/2018	Y
2014-P2-11-Busse	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$1,380.45	\$1,380.45	10/18/2017	N
2014-P2-11-Busse	Agricultural Practices	Landowner Fund	Landowner Match	\$920.30	\$920.30	10/18/2017	Y
2014-P2-11-Busse	Agricultural Practices	Local Fund	O-O Local Match	\$6,902.25	\$6,902.25	10/18/2017	Y
2014-P2-12-Kopplow	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$23,595.53	\$23,595.53	12/21/2016	N
2014-P2-12-Kopplow	Agricultural Practices	Landowner Fund	Landowner Match	\$2,621.72	\$2,621.72	12/21/2016	Y
2014-P2-13-Dykstra	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$20,147.02	\$20,147.02	12/21/2016	N
2014-P2-13-Dykstra	Agricultural Practices	Landowner Fund	Landowner match	\$2,238.56	\$2,238.56	12/21/2016	Y
2014-P2-14-Loonan	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$868.50	\$868.50	7/29/2016	N
2014-P2-14-Loonan	Agricultural Practices	Landowner Fund	Landowner Match	\$96.50	\$96.50	7/29/2016	Y
2014-P2-15-Klein	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$1,469.92	\$1,469.92	7/29/2016	N
2014-P2-15-Klein	Agricultural Practices	Federal Funds	EQIP	\$6,899.54	\$6,899.54	6/28/2016	Y
2014-P2-15-Klein	Agricultural Practices	Landowner Fund	Landowner Match	\$929.94	\$929.94	7/29/2016	Y

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Matching Fund
2014-P2-16-Lindemann Cancelled	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$0.00			N
2014-P2-16-Lindemann Cancelled	Agricultural Practices	Landowner Fund	Landowner Match	\$0.00			Y
2014-P2-17-Lindemann	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$10,907.59	\$10,907.59	1/17/2018	N
2014-P2-17-Lindemann	Agricultural Practices	Landowner Fund	Landowner Match	\$2,192.53	\$2,192.53	1/17/2018	Y
2014-P2-17-Lindemann	Agricultural Practices	Local Fund	KLR Local Match	\$8,825.18	\$8,825.18	1/18/2018	Y
2014-P2-18-Schutte	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$7,114.50	\$7,114.50	1/17/2018	N
2014-P2-18-Schutte	Agricultural Practices	Landowner Fund	Landowner Match	\$790.50	\$790.50	1/17/2018	Y
2014-P2-19-Lorang	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$2,970.00	\$2,970.00	1/17/2018	N
2014-P2-19-Lorang	Agricultural Practices	Landowner Fund	Landowner Match	\$330.00	\$330.00	1/17/2018	Y
2014-P2-20-Lorang	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$2,970.00	\$2,970.00	1/17/2018	N
2014-P2-20-Lorang	Agricultural Practices	Landowner Fund	Landowner Match	\$330.00	\$330.00	1/17/2018	Y
2014-P2-21-Beckmann	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$3,183.26	\$3,183.26	6/21/2017	N
2014-P2-21-Beckmann	Agricultural Practices	Federal Funds	EQIP Funds	\$14,260.33	\$14,260.33	6/21/2017	Y
2014-P2-21-Beckmann	Agricultural Practices	Landowner Fund	Landowner Match	\$1,938.18	\$1,938.18	6/21/2017	Y
2014-P2-22-Elsing	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$16,726.80	\$16,726.80	1/17/2018	N
2014-P2-22-Elsing	Agricultural Practices	Federal Funds	EQIP Funds	\$9,375.00	\$9,375.00	1/17/2018	Y
2014-P2-22-Elsing	Agricultural Practices	Landowner Fund	Landowner Match	\$2,900.20	\$2,900.20	1/17/2018	Y

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Matching Fund
2014-P2-23-Weiss - Cancelled	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$0.00			N
2014-P2-23-Weiss - Cancelled	Agricultural Practices	Landowner Fund	Landowner Match	\$0.00			Y
2014-P2-24-Weiss	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$7,658.84	\$7,658.84	6/21/2017	N
2014-P2-24-Weiss	Agricultural Practices	Landowner Fund	Landowner Match	\$850.98	\$850.98	6/21/2017	Y
2014-P2-25-Oberloh Cancelled	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$0.00			N
2014-P2-25-Oberloh Cancelled	Agricultural Practices	Landowner Fund	Landowner Match	\$0.00			Y
2014-P2-26-Erlandson Cancelled	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$0.00			N
2014-P2-26-Erlandson Cancelled	Agricultural Practices	Landowner Fund	Landowner Match	\$0.00			Y
2014-P2-27-Erlandson Cancelled	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$0.00			N
2014-P2-27-Erlandson Cancelled	Agricultural Practices	Landowner Fund	Landowner match	\$0.00			Y
2014-P2-28-Hyink Cancelled	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$0.00			N
2014-P2-28-Hyink Cancelled	Agricultural Practices	Landowner Fund	Landowner Match	\$0.00			Y
2014-P2-29-Schutte	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$6,277.50	\$6,277.50	1/17/2018	N
2014-P2-29-Schutte	Agricultural Practices	Landowner Fund	Landowner Match	\$697.50	\$697.50	1/17/2018	Y
2014-P2-30-Kramer	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$9,756.52	\$9,756.52	7/19/2017	N
2014-P2-30-Kramer	Agricultural Practices	Landowner Fund	Landowner Match	\$1,084.06	\$1,084.06	7/19/2017	Y
2014-P2-31-Reyne	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$9,023.22	\$9,023.22	1/17/2018	N

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Matching Fund
2014-P2-31-Reyne	Agricultural Practices	Landowner Fund	Landowner Match	\$1,639.53	\$1,639.53	1/17/2018	Y
2014-P2-31-Reyne	Agricultural Practices	Local Fund	KLR Match	\$5,732.60	\$5,732.60	1/18/2018	Y
2014-P2-32-Erlandson	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$18,594.09	\$18,594.09	12/20/2017	N
2014-P2-32-Erlandson	Agricultural Practices	Landowner Fund	Landowner Match	\$4,132.02	\$4,132.02	12/20/2017	Y
2014-P2-32-Erlandson	Agricultural Practices	Local Fund	KLR Local Match	\$18,594.09	\$18,594.09	1/18/2018	Y
2014-P2-33-Wiertsema	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$5,381.59	\$5,381.59	2/21/2018	N
2014-P2-33-Wiertsema	Agricultural Practices	Landowner Fund	Landowner Match	\$1,803.08	\$1,803.08	2/21/2018	Y
2014-P2-33-Wiertsema	Agricultural Practices	Local Fund	KLR Local Match	\$10,846.13	\$10,846.13	1/18/2018	Y
2014-P2-34-Naab	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$2,917.98	\$2,917.98	11/15/2017	N
2014-P2-34-Naab	Agricultural Practices	Local Fund	Landowner Match	\$324.22	\$324.22	11/15/2017	Y
2014-P2-35-Gruis	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$14,370.86	\$14,370.86	1/17/2018	N
2014-P2-35-Gruis	Agricultural Practices	Landowner Fund	Landowner Match	\$4,790.33	\$4,790.33	1/17/2018	Y
2014-P2-35-Gruis	Agricultural Practices	Local Fund	KLR Match	\$28,742.11	\$28,742.11	1/17/2018	Y
2014-P2-36-Weitgenant	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$24,055.92	\$24,055.92	10/18/2017	N
2014-P2-36-Weitgenant	Agricultural Practices	Landowner Fund	Landowner Match	\$2,672.88	\$2,672.88	10/18/2017	Y
2014-P2-37-Wolf	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$27,522.77	\$27,522.77	1/16/2019	N

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Matching Fund
2014-P2-37-Wolf	Agricultural Practices	Landowner Fund	Landowner Match	\$3,058.08	\$3,058.08	1/16/2019	Y
2014-P2-37-Wolf	Agricultural Practices	Local Fund	KLR Local Match	\$0.00			Y
2014-P2-38-Wiertsema	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$8,061.66	\$8,061.66	11/15/2017	N
2014-P2-38-Wiertsema	Agricultural Practices	Landowner Fund	Landowner Match	\$1,959.32	\$1,959.32	11/15/2017	Y
2014-P2-39-Drenth	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$1,710.00	\$1,710.00	5/17/2017	N
2014-P2-39-Drenth	Agricultural Practices	Landowner Fund	Landowner Match	\$190.00	\$190.00	5/17/2017	Y
2014-P2-40-Bos	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$1,856.25	\$1,856.25	1/17/2018	N
2014-P2-40-Bos	Agricultural Practices	Landowner Fund	Landowner Match	\$206.25	\$206.25	1/17/2018	Y
2014-P2-41-Sieve	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$1,013.22	\$1,013.22	12/20/2017	N
2014-P2-41-Sieve	Agricultural Practices	Federal Funds	EQIP Funds	\$4,361.40	\$4,361.40	12/20/2017	Y
2014-P2-41-Sieve	Agricultural Practices	Landowner Fund	Landowner Match	\$597.18	\$597.18	12/20/2017	Y
2014-P2-42-Wiertsema	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)	\$15,394.32	\$15,394.32	12/18/2019	N
2014-P2-42-Wiertsema	Agricultural Practices	Landowner Fund	Landowner Match	\$1,896.68	\$1,896.68	12/18/2019	Y

Activity Details Summary

Activity Details	Total Action Count	Total Activity Mapped	Proposed Size / Unit	Actual Size / Unit
412 - Grassed Waterway and Swales	7	7	1 COUNT	1 COUNT
412 - Grassed Waterway and Swales	1	1	2870 LINEAR FEET	3000 LINEAR FEET

Activity Details	Total Action Count	Total Activity Mapped	Proposed Size / Unit	Actual Size / Unit
638 - Water and Sediment Control Basin	1	1	400 LINEAR FEET	963 LINEAR FEET
638 - Water and Sediment Control Basin	15	15	3 COUNT	3 COUNT
638 - Water and Sediment Control Basin	30	30	6 COUNT	6 COUNT
163M - Pond, Push-up	1	1	1 COUNT	1 COUNT
638 - Water and Sediment Control Basin	8	8	2 COUNT	2 COUNT
638 - Water and Sediment Control Basin	16	16	4 COUNT	4 COUNT
638 - Water and Sediment Control Basin	10	10	10 COUNT	10 COUNT
638 - Water and Sediment Control Basin	5	5	5 COUNT	5 COUNT
412 - Grassed Waterway and Swales	1	1	2440 LINEAR FEET	2440 LINEAR FEET
362 - Diversion	1	1	1 COUNT	1 COUNT
638 - Water and Sediment Control Basin	3	3	1 COUNT	1 COUNT

Proposed Activity Indicators

Activity Name	Indicator Name	Value & Units	Waterbody	Calculation Tool	Comments
---------------	----------------	---------------	-----------	------------------	----------

Final Indicators Summary

Indicator Name	Total Value	Unit
SEDIMENT (TSS)	193.51	TONS/YR
SOIL (EST. SAVINGS)	373.74	TONS/YR
NITROGEN	43.00	LBS/YR

PHOSPHORUS (EST. REDUCTION)	210.88	LBS/YR
------------------------------------	--------	--------

Description

2014-P2- Admin

Administration of the 2014 Flood Relief Phase 2 Grant will include all necessary landowner contact regarding paperwork and contracting. The Nobles SWCD Board will approve a formal contract with the landowner in regards to the practices receiving state funding. A standard State Cost-Share Contract will be utilized for the project including expected lifespan and inspection requirements. An Operational and Maintenance Plan will be provided to the Landowner. All required reporting fiscal management and required time tracking will be completed by the Nobles SWCD. A total of \$23,796.00 (5%) will be used for Administration/Coordination of the Grant.

Start Date

1-Sep-15

End Date

31-Dec-19

Has Rates and Hours? No

Actual Results

No Funds have been used as of 12/31/2015

From 1/1/2016 to 12/31/16 Nobles SWCD has made contact with Landowners and Contractors working on repairing existing BMP's based off of Billable Rates of

District Manager 85 @ \$31.07 per hour

= \$2640.95

Financial Administrator. 77 @ \$23.71 per hour

= \$1825.67

2017 Expenses-

79 hrs Admin @ \$27.50 = \$2,172.50

49.25 DM @ 39.04 = \$1,922.72

Total for 2017 = \$4,095.22

2018 Expenses-

1/1/18- 4/1/18

118 hrs Admin assistant @ \$36.52 = \$4309.36

82 Hrs DM @ \$46.31 = \$3797.42

Total for first Quarter of 2018 = \$8106.78

4/2/18- 7/7/18

District manager

29 hours @ \$46.31 = \$1,342.90

Admin Assistant

90 hours @ \$36.52 = \$3,286.80

Total second quarter \$ \$4,629.70

7/8/18- 10/13/18

Admin Assistant

21hr @ \$36.52 = \$766.92

Admin Asst. -

10/14/18-12/31/18

18 hrs @ \$36.52 = \$657.36

2019 Admin asst. Hours -
285.25 hrs At \$40.92 =\$11,672.43

2019 dist. Manager hrs
178.25 hrs @ 48.62 = \$8666.52

Description

2014-P2- Tech & Eng.

Technical and engineering services for 2014 Flood Relief Phase 2 Grant.

Southwest Prairie TSA will use approved methods and standards for the streambank improvement project. Nobles SWCD will provide technical assistance for the grassed waterways, sed basins and terraces. The TSA and SWCD will follow approved engineering standards and specifications and Technical Staff will have TAA certification for all practices. Minnesota DNR Area Hydrologist will also be involved in the streambank projects for permitting purposes.

Start Date

1-Sep-15

End Date

31-Dec-19

Has Rates and Hours? No

Actual Results

No Funds have been used as of 12/31/2015 on this grant.

8/17/16 - \$1,360.52 of funds were spent for the design of 4 Phase 2 projects designed by the TSA:

Busse: Site investigation and Design - \$126.56

Weiss: Site investigation, Design, and Review - \$632.80

Weiss: Site investigation - \$31.64

Weiss: Site investigation, Review and Design - \$569.52

1-19-17

From 1/1/2016 to 12/31/16 Nobles SWCD has made contact with Landowners and Contractors surveying and designing new and repairing existing BMP's based off of Billable Rates of District Technician 472 @ \$22.01 per hour
=\$10,388.72

4-25-17 - SWPTSA Bill for 11 Phase 2 Projects.

12-31-17 SWPTSA Bill for 11 Phase 2 projects

2017 SWCD Expenses -

DT - 152.75 hrs @ \$26.03 = \$3,976.08

DT - 5 hrs @ \$25.27 = \$126.35

Total for 2017 - \$4,102.43

2018 SWCD Expenses-

1/1/18- 4/15/18

DT 24Hrs @ \$32.11 = \$770.64

5/13/18- 7/7/18

DT 9 hours @ \$33.32 = \$299.88

7/8/18 - 12/31/18

DT 45 hrs @ \$33.93 = \$1,526.85

12/31/18 TSA Bill

	\$188.66 - Wiertsema Project
	12/31/19 TSA Bill
	\$625.90 Wiertsema Final Project
	Dist. Tech Time - 189.50 hrs @ \$36.03 = \$6827.69
	Dist Manager tech time - 16hrs @ \$48.62 = \$777.92

Grant Activity - 2014-P2-01-Lonneman

Description	2014-P2-01-Lonneman		
Category	AGRICULTURAL PRACTICES		
Start Date	21-Oct-15	End Date	15-Feb-17
Has Rates and Hours?	No		
Actual Results	<p>Contract for this project was approved 10/21/2015. No ground work has been completed.</p> <p>Project completed fall of 2016. Terraces were constructed in Larkin 23 SE 1/4.</p> <p>Tiling was installed to replace existing, but wasn't included with the design of the project.</p> <p>KLR partnered with this project.</p>		

Activity Action - Lonneman Sediment basins

Practice	638 - Water and Sediment Control Basin	Count of Activities	6
Description			
Proposed Size / Units	6.00 COUNT	Lifespan	10 Years
Actual Size/Units	6.00 COUNT	Installed Date	27-Oct-16
Mapped Activities	6 Point(s)		

Final Indicator for Lonneman Sediment basins

Indicator Name	SEDIMENT (TSS)	Value	12
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	RUSLE2 (UPDATED)
Waterbody	Kanaranzi		

Final Indicator for Lonneman Sediment basins

Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	6
-----------------------	-----------------------------	--------------	---

Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (SHEET AND RILL)
Waterbody	Kanaranzi		
Final Indicator for Lonneman Sediment basins			
Indicator Name	SOIL (EST. SAVINGS)	Value	12
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	RUSLE2 (UPDATED)
Waterbody	Kanaranzi		

Grant Activity - 2014-P2-02-Kruger-Cancelled			
Description	2014-P2-02-Kruger-Cancelled		
Category	AGRICULTURAL PRACTICES		
Start Date	21-Oct-15	End Date	16-Mar-16
Has Rates and Hours?	No		
Actual Results	Contract for this project was approved 10/21/2015. No ground work has been completed. This Project was Cancelled at our 3-16-16 Board Meeting. Kruger no longer wanted to complete the project.		

Grant Activity - 2014-P2-03-Luettel			
Description	2014-P2-03-Luettel		
Category	AGRICULTURAL PRACTICES		
Start Date	21-Oct-15	End Date	31-Oct-16
Has Rates and Hours?	No		
Actual Results	Contract for this project was approved 10/21/2015. No ground work has been completed. Terraces were reconstructed in Westside 34 on October 31, 2016.		

Activity Action - 2014 FR-P2-03 Luettel sediment basins			
Practice	638 - Water and Sediment Control Basin	Count of Activities	1
Description	install sediment basin		
Proposed Size / Units	1.00 COUNT	Lifespan	10 Years
Actual Size/Units	1.00 COUNT	Installed Date	31-Oct-16
Mapped Activities	1 Point(s)		

Final Indicator for 2014 FR-P2-03 Luettel sediment basins

Indicator Name	SEDIMENT (TSS)	Value	2
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	Other
Waterbody	KLR WSD		

Final Indicator for 2014 FR-P2-03 Luettel sediment basins

Indicator Name	SOIL (EST. SAVINGS)	Value	4
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	RUSLE2 (UPDATED)
Waterbody	KLR WSD		

Final Indicator for 2014 FR-P2-03 Luettel sediment basins

Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	2
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	Other
Waterbody	KLR WSD		

Grant Activity - 2014-P2-04-JetFarms

Description	2014-P2-04-JetFarms		
Category	AGRICULTURAL PRACTICES		
Start Date	16-Mar-16	End Date	21-Jun-17
Has Rates and Hours?	No		
Actual Results	<p>Contract Approved at the 3-16-16 Board Meeting</p> <p>650ft Broad base and 500ft Narrow Base Basins were constructed in Dewald 3, SW 1/4.</p> <p>6/21/2017 -- Payment voucher was approved at the Board Meeting</p>		

Activity Action - 2014-FR-P2-04-JET FARMS- SED. BASIN			
Practice	638 - Water and Sediment Control Basin	Count of Activities	2
Description			
Proposed Size / Units	2.00 COUNT	Lifespan	10 Years
Actual Size/Units	2.00 COUNT	Installed Date	6-Jun-17
Mapped Activities	2 Point(s)		

Final Indicator for 2014-FR-P2-04-JET FARMS- SED. BASIN

Indicator Name	SOIL (EST. SAVINGS)	Value	4
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (SHEET AND RILL)
Waterbody	CD-30		

Final Indicator for 2014-FR-P2-04-JET FARMS- SED. BASIN

Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	2
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (SHEET AND RILL)
Waterbody	CD-30		

Final Indicator for 2014-FR-P2-04-JET FARMS- SED. BASIN

Indicator Name	SEDIMENT (TSS)	Value	2
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (SHEET AND RILL)
Waterbody	CD-30		

Grant Activity - 2014-P2-05-Darling

Description	2014-P2-05-Darling		
Category	AGRICULTURAL PRACTICES		
Start Date	16-Mar-16	End Date	18-Sep-19
Has Rates and Hours?	No		
Actual Results	<p>Contract Approved at the 3-16-16 Board Meeting 12/29/17- No activity in 2017 SWCD staff changes and new technician is working to get this designed in 2018 and project completed in 2018.</p> <p>Project started Fall of 18. Weather conditions ended construction season. Project will be completed in 2019.</p> <p>Project was constructed 8/2019. An Amendment was needed before the project could be paid.</p> <p>This amendment is to Change the authorized amount from the Original amount of \$1,947 to the new amount of \$8,356.50. The reason the cost increase is due to TSA taking responsibility over the design of the project and changing the following: The original design included only a 400ft terrace at \$4/ft. The original design did not include the diversion or channel tile that was needed to meet the standard and spec. The original design did not include any amount for seeding and mulching the required areas. The original design also failed to include the amount of tile needed for this project.</p> <p>Project was amended and payment approved on 9/18/2019.</p>		

Activity Action - Flood Relief- 2014- P2-05- Darling- Sed Basin			
Practice	638 - Water and Sediment Control Basin	Count of Activities	1
Description	install a new Sediment basin below existing because a gully formed after the 2014 rain event		
Proposed Size / Units	400.00 LINEAR FEET	Lifespan	10 Years
Actual Size/Units	963.00 LINEAR FEET	Installed Date	22-Sep-19
Mapped Activities	1 Point(s)		

Final Indicator for Flood Relief- 2014- P2-05- Darling- Sed Basin			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	1.56
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	tributary to the Little Rock River		

Final Indicator for Flood Relief- 2014- P2-05- Darling- Sed Basin			
Indicator Name	SOIL (EST. SAVINGS)	Value	21
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	tributary to the Little Rock River		
Final Indicator for Flood Relief- 2014- P2-05- Darling- Sed Basin			
Indicator Name	SEDIMENT (TSS)	Value	1.36
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	tributary to the Little Rock River		

Grant Activity - 2014-P2-06-Brake			
Description	2014-P2-06-Brake		
Category	AGRICULTURAL PRACTICES		
Start Date	16-Mar-16	End Date	15-Feb-17
Has Rates and Hours?	No		
Actual Results	<p>Contract Approved at the 3-16-16 Board Meeting</p> <p>Terraces were constructed in the fall of 2016 and tile was installed in section 4 of Wilmont township NE 1/4.</p> <p>This project was partnered with EQIP</p>		

Activity Action - Break			
Practice	638 - Water and Sediment Control Basin	Count of Activities	6
Description			
Proposed Size / Units	6.00 COUNT	Lifespan	10 Years
Actual Size/Units	6.00 COUNT	Installed Date	30-Nov-16
Mapped Activities	6 Point(s)		

Final Indicator for Break			
Indicator Name	SOIL (EST. SAVINGS)	Value	12
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (SHEET AND RILL)
Waterbody	champepadan		

Final Indicator for Break			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	6
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (SHEET AND RILL)
Waterbody	champepadan		
Final Indicator for Break			
Indicator Name	SEDIMENT (TSS)	Value	6
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (SHEET AND RILL)
Waterbody	champepadan		

Grant Activity - 2014-P2-07-Weiss			
Description	2014-P2-07-Weiss		
Category	AGRICULTURAL PRACTICES		
Start Date	16-Mar-16	End Date	17-Jan-18
Has Rates and Hours?	No		
Actual Results	<p>Contract Approved at the 3-16-16 Board Meeting</p> <p>Final Payment 1-17-18</p> <p>Amendment 1-17-18 - Updated estimate came in higher then the original. New Contract amount - \$13,926.92</p> <p>Terrace was constructed in Lismore 10 and tile was installed per design (TSA).</p>		

Activity Action - 2014-FR-07-Wiess			
Practice	638 - Water and Sediment Control Basin	Count of Activities	2
Description			
Proposed Size / Units	2.00 COUNT	Lifespan	10 Years
Actual Size/Units	2.00 COUNT	Installed Date	3-Nov-17
Mapped Activities	2 Point(s)		

Final Indicator for 2014-FR-07-Wiess			
Indicator Name	SEDIMENT (TSS)	Value	3.07
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)

Waterbody	Champepadan Creek tributary		
Final Indicator for 2014-FR-07-Weiss			
Indicator Name	SOIL (EST. SAVINGS)	Value	17.5
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Champepadan Creek tributary		
Final Indicator for 2014-FR-07-Weiss			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	3.53
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Champepadan Creek tributary		

Grant Activity - 2014-P2-08-Weiss			
Description	2014-P2-08-Weiss		
Category	AGRICULTURAL PRACTICES		
Start Date	16-Mar-16	End Date	19-Sep-18
Has Rates and Hours?	No		
Actual Results	<p>Contract was approved at the 3-16-16 board meeting 12/29/17</p> <p>Landowner has multiple contracts with SWCD and didn't get contractor to this site in 2017. working with SWCD office to complete in 2018</p> <p>Contractor was able to complete contract Spring/Summer 2018.</p> <p>Waterway was cleaned out in Westside 11</p>		

Activity Action - 2014-FR P2- 08-Weiss- WW			
Practice	412 - Grassed Waterway and Swales	Count of Activities	1
Description	repair WW to standards and specs of NRCS 412 after flood event.		
Proposed Size / Units	1.00 COUNT	Lifespan	10 Years
Actual Size/Units	1.00 COUNT	Installed Date	5-May-18
Mapped Activities	1 Polygon(s)		

Final Indicator for 2014-FR P2- 08-Weiss- WW			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	2
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	unnamed tributary to Kanaranzi Creek		
Final Indicator for 2014-FR P2- 08-Weiss- WW			
Indicator Name	SOIL (EST. SAVINGS)	Value	9
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	unnamed tributary to Kanaranzi Creek		
Final Indicator for 2014-FR P2- 08-Weiss- WW			
Indicator Name	SEDIMENT (TSS)	Value	1.8
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	unnamed tributary to Kanaranzi Creek		

Grant Activity - 2014-P2-09-Weiss			
Description	2014-P2-09-Weiss		
Category	AGRICULTURAL PRACTICES		
Start Date	16-Mar-16	End Date	18-Jan-17
Has Rates and Hours?	No		
Actual Results	<p>Contract was approved at the 3-16-16 board meeting</p> <p>Payment approval was at the 1-18-17 board meeting.</p> <p>Terraces were constructed in Westside 15 in the NW1/4 on 11-7-16.</p>		

Activity Action - 2014 FR-P2-09-Wiess Sediment Basins			
Practice	638 - Water and Sediment Control Basin	Count of Activities	3
Description	install 3 sediment basins to reduce erosion		
Proposed Size / Units	3.00 COUNT	Lifespan	10 Years
Actual Size/Units	3.00 COUNT	Installed Date	7-Nov-16
Mapped Activities	3 Point(s)		

Final Indicator for 2014 FR-P2-09-Wiess Sediment Basins			
Indicator Name	SEDIMENT (TSS)	Value	12
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	RUSLE2 (UPDATED)
Waterbody	KLR WSD		
Final Indicator for 2014 FR-P2-09-Wiess Sediment Basins			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	3
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	Other
Waterbody	KLR WSD		
Final Indicator for 2014 FR-P2-09-Wiess Sediment Basins			
Indicator Name	NITROGEN	Value	3
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	Other
Waterbody	KLR WSD		

Grant Activity - 2014-P2-10-Erlandson			
Description	2014-P2-10-Erlandson		
Category	AGRICULTURAL PRACTICES		
Start Date	16-Mar-16	End Date	17-Jan-18
Has Rates and Hours?	No		
Actual Results	<p>Contract was approved at the 3-16-16 board meeting</p> <p>Partnered with KLR Local Funds</p> <p>4-19-17 - - Amendment to increase the amount from \$31,441.05 to 53,297.30 as a new estimate came in with higher numbers. KLR will still be providing \$15,720.53 to get to 90% of 76,686.48.</p> <p>1-17-18- Final Payment Approval - 4 Terraces were constructed and over 5,500 ft of tile was installed per design in Olney 17.</p>		

Activity Action - 2014-FR-P2-10-Earlandson			
Practice	638 - Water and Sediment Control Basin	Count of Activities	4
Description			
Proposed Size / Units	4.00 COUNT	Lifespan	10 Years
Actual Size/Units	4.00 COUNT	Installed Date	30-Nov-17
Mapped Activities	4 Point(s)		

Final Indicator for 2014-FR-P2-10-Earlandson

Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	6.03
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Final Indicator for 2014-FR-P2-10-Earlandson

Indicator Name	SEDIMENT (TSS)	Value	5.24
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Final Indicator for 2014-FR-P2-10-Earlandson

Indicator Name	SOIL (EST. SAVINGS)	Value	31.5
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Grant Activity - 2014-P2-11-Busse			
Description	2014-P2-11-Busse		
Category	AGRICULTURAL PRACTICES		
Start Date	20-Apr-16	End Date	18-Oct-17
Has Rates and Hours?	No		
Actual Results	<p>Contract approved at the 4/20/16 board meeting.</p> <p>Sed Basins have not been completed as of 7/29/16</p> <p>The project was completed 9/2017. 1 40' terrace was constructed and tile was installed as the design presented. Project was installed in section 20 of Worthington Twp.</p> <p>Payment was approved at the 10/18/17 board meeting.</p>		

Activity Action - 2014-FR-P2-11-BUSSE-SEDBASIN			
Practice	638 - Water and Sediment Control Basin	Count of Activities	1
Description			
Proposed Size / Units	1.00 COUNT	Lifespan	10 Years
Actual Size/Units	1.00 COUNT	Installed Date	25-Sep-17
Mapped Activities	1 Point(s)		

Final Indicator for 2014-FR-P2-11-BUSSE-SEDBASIN			
Indicator Name	SEDIMENT (TSS)	Value	1
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (SHEET AND RILL)
Waterbody	Lake Okabena tributary		
Final Indicator for 2014-FR-P2-11-BUSSE-SEDBASIN			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	1
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (SHEET AND RILL)
Waterbody	Lake Okabena Tributary		
Final Indicator for 2014-FR-P2-11-BUSSE-SEDBASIN			
Indicator Name	SOIL (EST. SAVINGS)	Value	2
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (SHEET AND RILL)

Waterbody	Lake Okabean Tributary
------------------	------------------------

Grant Activity - 2014-P2-12-Kopplow

Description	2014-P2-12-Kopplow		
Category	AGRICULTURAL PRACTICES		
Start Date	20-Apr-16	End Date	21-Dec-16
Has Rates and Hours?	No		
Actual Results	<p>Contract approved at the 4/20/16 board meeting</p> <p>4 Sed Basins were constructed and tile was installed in Westside 28.</p> <p>2-21-2016 - Contract amended to include the updated estimate cost. The original estimate was outdated.</p> <p>12-21-16 - Board Meeting Payment Approval</p>		

Activity Action - 2014-FR-P2- 12- Kopplow Sed. Basins

Practice	638 - Water and Sediment Control Basin	Count of Activities	4
Description	install 4 water and sediment control structures.		
Proposed Size / Units	4.00 COUNT	Lifespan	10 Years
Actual Size/Units	4.00 COUNT	Installed Date	22-Nov-16
Mapped Activities	4 Point(s)		

Final Indicator for 2014-FR-P2- 12- Kopplow Sed. Basins

Indicator Name	SEDIMENT (TSS)	Value	16
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	RUSLE2 (UPDATED)
Waterbody	KLR WSD		

Final Indicator for 2014-FR-P2- 12- Kopplow Sed. Basins

Indicator Name	NITROGEN	Value	16
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	Other
Waterbody	KLR WSD		

Final Indicator for 2014-FR-P2- 12- Kopplow Sed. Basins

Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	16
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	Other

Waterbody	KLR WSD
------------------	---------

Grant Activity - 2014-P2-13-Dykstra

Description	2014-P2-13-Dykstra		
Category	AGRICULTURAL PRACTICES		
Start Date	20-Apr-16	End Date	21-Dec-16
Has Rates and Hours?	No		
Actual Results	<p>Contract approved at the 4-20-16 board meeting.</p> <p>6 Terraces and tile were installed in Bigelow 21. A waterway was also constructed in this location and Okabena-Ocheda Watershed Cost-Shared on it.</p> <p>Final Cost-Share payment was approved 12-21-16</p>		

Activity Action - 2014-FR-P2-13- Dykstra Sediment basin

Practice	638 - Water and Sediment Control Basin	Count of Activities	6
Description	install 6 water and sediment control structures.		
Proposed Size / Units	6.00 COUNT	Lifespan	10 Years
Actual Size/Units	6.00 COUNT	Installed Date	22-Sep-16
Mapped Activities	6 Point(s)		

Final Indicator for 2014-FR-P2-13- Dykstra Sediment basin

Indicator Name	SEDIMENT (TSS)	Value	24
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	RUSLE2 (UPDATED)
Waterbody	O and O WSD		

Final Indicator for 2014-FR-P2-13- Dykstra Sediment basin

Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	24
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	Other
Waterbody	O and O WSD		

Final Indicator for 2014-FR-P2-13- Dykstra Sediment basin

Indicator Name	NITROGEN	Value	24
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	Other
Waterbody	O and O WSD		

Grant Activity - 2014-P2-14-Loonan			
Description	2014-P2-14-Loonan		
Category	AGRICULTURAL PRACTICES		
Start Date	20-Apr-16	End Date	29-Jul-16
Has Rates and Hours?	No		
Actual Results	<p>Project approved 4/20/16</p> <p>Project completed and approved 7/20/16</p> <p>Final payment 7/29/16</p> <p>A diversion was completed for this project.</p>		

Activity Action - Loonan Diversion			
Practice	362 - Diversion	Count of Activities	1
Description			
Proposed Size / Units	1.00 COUNT	Lifespan	10 Years
Actual Size/Units	1.00 COUNT	Installed Date	7-Jul-16
Mapped Activities	1 Line(s)		

Final Indicator for Loonan Diversion			
Indicator Name	SEDIMENT (TSS)	Value	5
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	RUSLE2 (UPDATED)
Waterbody	KLR WSD		

Final Indicator for Loonan Diversion			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	3.52
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	Other
Waterbody	KLR WSD		

Final Indicator for Loonan Diversion			
Indicator Name	SOIL (EST. SAVINGS)	Value	4.5
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	RUSLE2 (UPDATED)
Waterbody	KLR WSD		

Grant Activity - 2014-P2-15-Klein			
Description	2014-P2-15-Klein		
Category	AGRICULTURAL PRACTICES		
Start Date	20-Apr-16	End Date	29-Jul-16
Has Rates and Hours?	No		
Actual Results	Contract approved 4/20/16 Project & Payment Approval 7/20/16 Payment made 7/29/16 EQIP Funds Attached		

Activity Action - Klein sediment basins			
Practice	638 - Water and Sediment Control Basin	Count of Activities	3
Description	3 narrow base sediment basins installed		
Proposed Size / Units	3.00 COUNT	Lifespan	10 Years
Actual Size/Units	3.00 COUNT	Installed Date	6-Jun-16
Mapped Activities	3 Point(s)		

Final Indicator for Klein sediment basins			
Indicator Name	SEDIMENT (TSS)	Value	4.7
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	RUSLE2 (UPDATED)
Waterbody	none		
Final Indicator for Klein sediment basins			
Indicator Name	SOIL (EST. SAVINGS)	Value	4.7
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	RUSLE2 (UPDATED)
Waterbody	none		
Final Indicator for Klein sediment basins			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	4.25
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	Other
Waterbody	none		

Grant Activity - 2014-P2-16-Lindemann Cancelled

Description	2014-P2-16-Lindemann Cancelled		
Category	AGRICULTURAL PRACTICES		
Start Date	20-Apr-16	End Date	19-Apr-17
Has Rates and Hours?	No		
Actual Results	<p>Contract approved 4/20/16</p> <p>Contract was cancelled on 4-19-17 as the project is included on another contract.</p>		

Grant Activity - 2014-P2-17-Lindemann

Description	2014-P2-17-Lindemann		
Category	AGRICULTURAL PRACTICES		
Start Date	20-Apr-16	End Date	17-Jan-18
Has Rates and Hours?	No		
Actual Results	<p>Contract approved 4/20/16</p> <p>Partnered with KLR Funds</p> <p>Project was amended on 1-17-18. Original Landowner, Roger Lindemann, passed away in 2017. This amendment is to switch the contract into his wife's name: Twyla Lindemann.</p> <p>Final Payment - 1-17-18 - 3 terraces and a 982ft waterway were constructed in Ransom 17. Tile was also installed. This project is connected to the P2-18-Schutte waterway.</p>		

Activity Action - 2014-FR-P2-17-Lindemann

Practice	638 - Water and Sediment Control Basin	Count of Activities	3
Description			
Proposed Size / Units	3.00 COUNT	Lifespan	10 Years
Actual Size/Units	3.00 COUNT	Installed Date	28-Nov-17
Mapped Activities	3 Point(s)		

Final Indicator for 2014-FR-P2-17-Lindemann			
Indicator Name	SOIL (EST. SAVINGS)	Value	25.67
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Little Rock River		
Final Indicator for 2014-FR-P2-17-Lindemann			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	5.18
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Little Rock River		
Final Indicator for 2014-FR-P2-17-Lindemann			
Indicator Name	SEDIMENT (TSS)	Value	4.5
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Little Rock River		

Grant Activity - 2014-P2-18-Schutte			
Description	2014-P2-18-Schutte		
Category	AGRICULTURAL PRACTICES		
Start Date	20-Apr-16	End Date	17-Jan-18
Has Rates and Hours?	No		
Actual Results	<p>Contract approved 4/20/16</p> <p>Partnered with KLR Funds</p> <p>Upon further evaluation an amendment was needed to change the practice from a terrace to a waterway. approved 4-19-17</p> <p>2,108ft of Waterways was constructed in SW 1/4 of Ransom 17. This project was constructed next to P2-17-Lindemann</p>		

Activity Action - 2014-FR-P2-18 Schutte			
Practice	412 - Grassed Waterway and Swales	Count of Activities	1
Description			
Proposed Size / Units	1.00 COUNT	Lifespan	10 Years
Actual Size/Units	1.00 COUNT	Installed Date	4-Sep-17
Mapped Activities	1 Polygon(s)		

Final Indicator for 2014-FR-P2-18 Schutte

Indicator Name	SEDIMENT (TSS)	Value	5.5
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Little Rock River		

Final Indicator for 2014-FR-P2-18 Schutte

Indicator Name	SOIL (EST. SAVINGS)	Value	12.57
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Little Rock River		

Final Indicator for 2014-FR-P2-18 Schutte

Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	6.21
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Little Rock River		

Grant Activity - 2014-P2-19-Lorang

Description	2014-P2-19-Lorang		
Category	AGRICULTURAL PRACTICES		
Start Date	20-Apr-16	End Date	17-Jan-18
Has Rates and Hours?	No		
Actual Results	5 Terraces were cleaned out in Wilmont 32 NE 1/4.		
	Final Payment approval 1-17-18		

Activity Action - 2014-FR-P2-19-Lorang			
Practice	638 - Water and Sediment Control Basin	Count of Activities	5
Description			
Proposed Size / Units	5.00 COUNT	Lifespan	10 Years
Actual Size/Units	5.00 COUNT	Installed Date	29-Nov-17
Mapped Activities	5 Point(s)		

Final Indicator for 2014-FR-P2-19-Lorang

Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	2.5
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Final Indicator for 2014-FR-P2-19-Lorang

Indicator Name	SEDIMENT (TSS)	Value	2.5
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Final Indicator for 2014-FR-P2-19-Lorang

Indicator Name	SOIL (EST. SAVINGS)	Value	10
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Grant Activity - 2014-P2-20-Lorang

Description	2014-P2-20-Lorang		
Category	AGRICULTURAL PRACTICES		
Start Date	20-Apr-16	End Date	17-Jan-18
Has Rates and Hours?	No		
Actual Results	3 smaller and 1 large terrace was cleaned out in Wilmont 31.		
	Amendment was made 1-17-18 as the cost came in higher then originally estimated. Final Payment was 1-17-18		

Activity Action - 2014-FR-P2-20-Lorang			
Practice	638 - Water and Sediment Control Basin	Count of Activities	4
Description			
Proposed Size / Units	4.00 COUNT	Lifespan	10 Years
Actual Size/Units	4.00 COUNT	Installed Date	29-Nov-17
Mapped Activities	4 Point(s)		

Final Indicator for 2014-FR-P2-20-Lorang			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	3.5
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Final Indicator for 2014-FR-P2-20-Lorang			
Indicator Name	SOIL (EST. SAVINGS)	Value	6
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Final Indicator for 2014-FR-P2-20-Lorang			
Indicator Name	SEDIMENT (TSS)	Value	3
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Grant Activity - 2014-P2-21-Beckmann			
Description	2014-P2-21-Beckmann		
Category	AGRICULTURAL PRACTICES		
Start Date	20-Apr-16	End Date	21-Jun-17
Has Rates and Hours?	No		
Actual Results	Sed basins were installed. 2,127ft of narrow base and tile. Wilmont 33 SW 1/4		
	6/21/2017 -- Payment voucher was approved at the Board Meeting		

Activity Action - 2014-FR-P2-21-Beckman Sed Basin			
Practice	638 - Water and Sediment Control Basin	Count of Activities	6
Description			
Proposed Size / Units	6.00 COUNT	Lifespan	10 Years
Actual Size/Units	6.00 COUNT	Installed Date	10-May-17
Mapped Activities	6 Point(s)		

Final Indicator for 2014-FR-P2-21-Beckman Sed Basin

Indicator Name	SOIL (EST. SAVINGS)	Value	12
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (SHEET AND RILL)
Waterbody	Kanaranzi Creek		

Final Indicator for 2014-FR-P2-21-Beckman Sed Basin

Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	6
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (SHEET AND RILL)
Waterbody	Kanaranzi Creek		

Final Indicator for 2014-FR-P2-21-Beckman Sed Basin

Indicator Name	SEDIMENT (TSS)	Value	6
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (SHEET AND RILL)
Waterbody	Kanaranzi Creek		

Grant Activity - 2014-P2-22-Elsing

Description	2014-P2-22-Elsing		
Category	AGRICULTURAL PRACTICES		
Start Date	18-May-16	End Date	17-Jan-18
Has Rates and Hours?	No		
Actual Results	Summit Lake 31		
	1900 CU YD Pond Embankment with Tile was repaired in Summit Lake 31. The project was partially funded by EQIP and the SWCD. 200 Ft of tile was installed to provide an outlet. The Pond area was reseeded after the project was complete. Work was done by the owner and Henning Const.		

Activity Action - 2014-FR-P2-22-Elsing			
Practice	163M - Pond, Push-up	Count of Activities	1
Description			
Proposed Size / Units	1.00 COUNT	Lifespan	25 Years
Actual Size/Units	1.00 COUNT	Installed Date	3-Jan-18
Mapped Activities	1 Point(s)		

Final Indicator for 2014-FR-P2-22-Elsing

Indicator Name	SEDIMENT (TSS)	Value	8
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek, East Branch		

Final Indicator for 2014-FR-P2-22-Elsing

Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	9.5
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek, East Branch		

Final Indicator for 2014-FR-P2-22-Elsing

Indicator Name	SOIL (EST. SAVINGS)	Value	35.5
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek, East Branch		

Grant Activity - 2014-P2-23-Weiss - Cancelled

Description	2014-P2-23-Weiss- Cancelled		
Category	AGRICULTURAL PRACTICES		
Start Date	18-May-16	End Date	20-Jun-18
Has Rates and Hours?	No		
Actual Results	<p>3/16/16 contract approved by SWCD board</p> <p>12/29/17</p> <p>project is not complete due to landowner having multiple contracts with SWCD and lack of contractors to get to all projects.</p> <p>6/20/2018 - Canceled per landowners request.</p>		

Grant Activity - 2014-P2-24-Weiss

Description	2014-P2-24-Weiss		
Category	AGRICULTURAL PRACTICES		
Start Date	18-May-16	End Date	21-Jun-17
Has Rates and Hours?	No		
Actual Results	<p>Waterway reconstructed in Larkin 19 SE 1/4.</p> <p>3.5 acres of seed needed to re-seed waterway. Approx. 3,045 ft of waterway reconstructed</p> <p>6/21/2017 -- Payment voucher was approved at the Board Meeting</p>		

Activity Action - 2014-FR-P2-24-WIESS-WW

Practice	412 - Grassed Waterway and Swales	Count of Activities	1
Description			
Proposed Size / Units	1.00 COUNT	Lifespan	10 Years
Actual Size/Units	1.00 COUNT	Installed Date	26-May-17
Mapped Activities	1 Polygon(s)		

Final Indicator for 2014-FR-P2-24-WIESS-WW

Indicator Name	SEDIMENT (TSS)	Value	2
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Final Indicator for 2014-FR-P2-24-WIESS-WW

Indicator Name	SOIL (EST. SAVINGS)	Value	5
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Final Indicator for 2014-FR-P2-24-WIESS-WW

Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	5
-----------------------	-----------------------------	--------------	---

Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi creek		

Grant Activity - 2014-P2-25-Oberloh Cancelled

Description	2014-P2-25-Oberloh Cancelled		
Category	AGRICULTURAL PRACTICES		
Start Date	18-May-16	End Date	20-Sep-17
Has Rates and Hours?	No		
Actual Results	Landowner cancelled project. Board cancellation 09/20/2017.		

Grant Activity - 2014-P2-26-Erlandson Cancelled

Description	2014-P2-26-Erlandson Cancelled		
Category	AGRICULTURAL PRACTICES		
Start Date	20-Jul-16	End Date	21-Sep-16
Has Rates and Hours?	No		
Actual Results	Contract Cancelled and moved to Phase 1 Cost-share		

Grant Activity - 2014-P2-27-Erlandson Cancelled

Description	2014-P2-27-Erlandson Cancelled		
Category	AGRICULTURAL PRACTICES		
Start Date	20-Jul-16	End Date	21-Sep-16
Has Rates and Hours?	No		
Actual Results	Contract Cancelled and moved to Phase 1 Cost-share		

Grant Activity - 2014-P2-28-Hyink Cancelled

Description	2014-P2-28-Hyink Cancelled		
Category	AGRICULTURAL PRACTICES		
Start Date	21-Sep-16	End Date	21-Feb-18
Has Rates and Hours?	No		
Actual Results	<p>Construct a terrace in the SE 1/4 of Bigelow 7</p> <p>Project expected to be completed fall 2017.</p> <p>no activity in 2017 landowner has been contacted and aware of funding deadline.</p> <p>Landowner is unable to complete the project. Project was cancelled 2/21/2018.</p>		

Grant Activity - 2014-P2-29-Schutte

Description	2014-P2-29-Schutte		
Category	AGRICULTURAL PRACTICES		
Start Date	21-Sep-16	End Date	17-Jan-18
Has Rates and Hours?	No		
Actual Results	<p>Grassed Waterway flood relief repair in the SE 1/4 of Ransom 17</p> <p>Project expected to be completed mid 2017</p> <p>4-19-17 - Amendment for amount approved at the 4-19-17 board meeting. An increase in cost was due to a new estimate.</p> <p>An 1,860 ft waterway was constructed in Ransom 17 SE 1/4. Final Payment 1-17-18</p>		

Activity Action - 2014-FR-P2-29-Schutte			
Practice	412 - Grassed Waterway and Swales	Count of Activities	1
Description			
Proposed Size / Units	1.00 COUNT	Lifespan	10 Years
Actual Size/Units	1.00 COUNT	Installed Date	6-Sep-17
Mapped Activities	1 Polygon(s)		

Final Indicator for 2014-FR-P2-29-Schutte

Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	4.32
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Little Rock River		

Final Indicator for 2014-FR-P2-29-Schutte

Indicator Name	SEDIMENT (TSS)	Value	3.2
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Little Rock River		

Final Indicator for 2014-FR-P2-29-Schutte

Indicator Name	SOIL (EST. SAVINGS)	Value	7.35
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Little Rock River		

Grant Activity - 2014-P2-30-Kramer

Description	2014-P2-30-Kramer		
Category	AGRICULTURAL PRACTICES		
Start Date	21-Sep-16	End Date	12-Jun-17
Has Rates and Hours?	No		
Actual Results	<p>Repair a waterway in SW 1/4 of Grand Prairie 36</p> <p>Project will be underway spring 2017.</p> <p>Project completed June 12, 2017.</p> <p>3,000 ft of waterway was reconstructed in section 36 of Grand Prairie.</p> <p>An amendment was made to this project on 7/19/17 to allow the increase of cost not found on the original estimate.</p> <p>Project approved by the board on 7/19/17.</p>		

Activity Action - 2014-FR-P2-30 Kramer WW

Practice	412 - Grassed Waterway and Swales	Count of Activities	1
Description			
Proposed Size / Units	2,870.00 LINEAR FEET	Lifespan	10 Years
Actual Size/Units	3,000.00 LINEAR FEET	Installed Date	6-Apr-17
Mapped Activities	1 Polygon(s)		

Final Indicator for 2014-FR-P2-30 Kramer WW

Indicator Name	SEDIMENT (TSS)	Value	4
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	KLR Watershed		

Final Indicator for 2014-FR-P2-30 Kramer WW

Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	4
-----------------------	-----------------------------	--------------	---

Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	KLR Watershed		
Final Indicator for 2014-FR-P2-30 Kramer WW			
Indicator Name	SOIL (EST. SAVINGS)	Value	1
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	KLR Watershed		

Grant Activity - 2014-P2-31-Reyne			
Description	2014-P2-31-Reyne		
Category	AGRICULTURAL PRACTICES		
Start Date	17-Aug-16	End Date	17-Jan-18
Has Rates and Hours?	No		
Actual Results	<p>Construct terraces in Ransom 33 W1/2 SW1/4</p> <p>Project constructed with Wiertsema (neighbor)</p> <p>Project is expected to be completed mid 2017.</p> <p>Project was completed in 2017 with bills returned in 2018. This project was amended at the 1/17/18 board meeting as the original estimate was done a few years ago and prices were adjusted. This project was also partnered with KLR.</p> <p>2 terraces were constructed in ransom 33. The terraces were part of a larger project that was completed directly to the east (wiertsema).</p> <p>One terrace was 530 ft and the other was 380 ft.</p>		

Activity Action - 2014-FR-P2-31-Reyne			
Practice	638 - Water and Sediment Control Basin	Count of Activities	1
Description			
Proposed Size / Units	1.00 COUNT	Lifespan	10 Years
Actual Size/Units	1.00 COUNT	Installed Date	4-Dec-17
Mapped Activities	1 Point(s)		

Final Indicator for 2014-FR-P2-31-Reyne

Indicator Name	SOIL (EST. SAVINGS)	Value	6.02
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	KLR watershed		

Final Indicator for 2014-FR-P2-31-Reyne

Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	2.54
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	KLR watershed		

Final Indicator for 2014-FR-P2-31-Reyne

Indicator Name	SEDIMENT (TSS)	Value	2.2
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	KLR watershed		

Grant Activity - 2014-P2-32-Erlandson

Description	2014-P2-32-Erlandson		
Category	AGRICULTURAL PRACTICES		
Start Date	17-Aug-16	End Date	20-Dec-17
Has Rates and Hours?	No		
Actual Results	<p>Construct Terraces in NW 1/4 Larkin 16</p> <p>TSA</p> <p>Project is projected to be constructed Spring 2017</p> <p>Project was completed fall 2017.</p> <p>Tile was installed and 4 terraces were constructed in Larkin 16. 2 terraces were constructed on tile line A. Each terrace was 530 ft. 2 terraces were constructed on tile line B. One terraces was 380 ft and the other was 413ft.</p> <p>The project is partnered with KLR. KLR will provide \$18,594.09.</p>		

Activity Action - 2014-FR-P2-32-Erlandson

Practice	638 - Water and Sediment Control Basin	Count of Activities	4
Description			
Proposed Size / Units	4.00 COUNT	Lifespan	10 Years
Actual Size/Units	4.00 COUNT	Installed Date	13-Nov-17
Mapped Activities	4 Point(s)		

Final Indicator for 2014-FR-P2-32-Erlandson

Indicator Name	SEDIMENT (TSS)	Value	3.3
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanananzi Creek Tributary		

Final Indicator for 2014-FR-P2-32-Erlandson			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	4
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek Tributary		
Final Indicator for 2014-FR-P2-32-Erlandson			
Indicator Name	SOIL (EST. SAVINGS)	Value	18.6
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek Tributary		

Grant Activity - 2014-P2-33-Wiertsema			
Description	2014-P2-33-Wiertsema		
Category	AGRICULTURAL PRACTICES		
Start Date	17-Aug-16	End Date	21-Feb-18
Has Rates and Hours?	No		
Actual Results	<p>Construct Terraces in Ransom 33</p> <p>Project is expected to be completed mid 2017.</p> <p>Project was constructed at the end of 2017.</p> <p>Anticipated payment approval is February 2018.</p> <p>2 terraces were constructed in Ransom 33. one was 500ft and the other 550ft.</p>		

Activity Action - 2014-FR-P2-33-Wiertsema			
Practice	638 - Water and Sediment Control Basin	Count of Activities	2
Description			
Proposed Size / Units	2.00 COUNT	Lifespan	10 Years
Actual Size/Units	2.00 COUNT	Installed Date	7-Dec-17
Mapped Activities	2 Point(s)		

Final Indicator for 2014-FR-P2-33-Wiertsema			
Indicator Name	SEDIMENT (TSS)	Value	.84
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	little Rock Tributary		
Final Indicator for 2014-FR-P2-33-Wiertsema			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	.96
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	little Rock Tributary		
Final Indicator for 2014-FR-P2-33-Wiertsema			
Indicator Name	SOIL (EST. SAVINGS)	Value	3.28
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	little Rock Tributary		

Grant Activity - 2014-P2-34-Naab			
Description	2014-P2-34-Naab		
Category	AGRICULTURAL PRACTICES		
Start Date	17-Aug-16	End Date	15-Nov-17
Has Rates and Hours?	No		
Actual Results	<p>Construct Terraces on the SW 1/4 of Ransom 33</p> <p>Project is expected to be completed mid 2017.</p> <p>Tile was installed for the waterway in May. The waterway was constructed in early September. 676ft in Ransom 33. This project extends the 2800ft waterway that was installed for Wiertsema in P2-38.</p>		

Activity Action - 2014-FR-P2--34-Naab- WW			
Practice	412 - Grassed Waterway and Swales	Count of Activities	1
Description			
Proposed Size / Units	1.00 COUNT	Lifespan	10 Years
Actual Size/Units	1.00 COUNT	Installed Date	9-May-17
Mapped Activities	1 Polygon(s)		

Final Indicator for 2014-FR-P2--34-Naab- WW

Indicator Name	SEDIMENT (TSS)	Value	2
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	KLR Watershed		

Final Indicator for 2014-FR-P2--34-Naab- WW

Indicator Name	SOIL (EST. SAVINGS)	Value	4
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	KLR Waterhshed		

Final Indicator for 2014-FR-P2--34-Naab- WW

Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	2
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	KLR Watershed		

Grant Activity - 2014-P2-35-Gruis			
Description	2014-P2-35-Gruis		
Category	AGRICULTURAL PRACTICES		
Start Date	17-Aug-16	End Date	17-Jan-18
Has Rates and Hours?	No		
Actual Results	<p>contract approved at the 8/17/16 board meeting</p> <p>TSA Engineering the Project</p> <p>Project is expected to be completed mid 2017.</p> <p>Project was amended on 4-19-17 to increase the cost of the project. A new estimate came in at \$31,935.24. KLR Watershed will be providing 45% of the approved 90% for phase 2 cost share.</p> <p>6 terraces were constructed in Little Rock 9. Tile was installed to spec and terraces built per TSA design.</p>		

Activity Action - 2014-FR-P2-35-Gruis			
Practice	638 - Water and Sediment Control Basin	Count of Activities	6
Description			
Proposed Size / Units	6.00 COUNT	Lifespan	10 Years
Actual Size/Units	6.00 COUNT	Installed Date	11-Dec-17
Mapped Activities	6 Point(s)		

Final Indicator for 2014-FR-P2-35-Gruis			
Indicator Name	SOIL (EST. SAVINGS)	Value	18
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Little Rock Creek		

Final Indicator for 2014-FR-P2-35-Gruis			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	7
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)

Waterbody	Little Rock Creek		
Final Indicator for 2014-FR-P2-35-Gruis			
Indicator Name	SEDIMENT (TSS)	Value	6
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Little Rock Creek		

Grant Activity - 2014-P2-36-Weitgenant

Description	2014-P2-36-Weitgenant		
Category	AGRICULTURAL PRACTICES		
Start Date	21-Nov-16	End Date	18-Oct-17
Has Rates and Hours?	No		
Actual Results	<p>Approved at 11/21/16 Board Meeting.</p> <p>Construct Terraces in NW 1/4 of Worthington 20.</p> <p>Project is expected to be completed mid 2017.</p> <p>3 30' terraces were constructed in section 20 of Worthington twp. Tile was also installed as dirt was removed from a nearby hill to get the tile at the correct grade.</p> <p>The project came in slightly higher then the original estimate. The contract was amended on 10/18/17 to fulfill the complete 90% amount. The original contract amount was \$22,500, but the amended amount was \$24,055.92 The actual cost of the project was \$26,728.80.</p> <p>Final C-S Payment #6481 was approved at the 10/18/17 board meeting.</p>		

Activity Action - 2014-FR-P2-36-Weitgenant-Sed Basin			
Practice	638 - Water and Sediment Control Basin	Count of Activities	3
Description			
Proposed Size / Units	3.00 COUNT	Lifespan	10 Years
Actual Size/Units	3.00 COUNT	Installed Date	25-Sep-17
Mapped Activities	3 Point(s)		

Final Indicator for 2014-FR-P2-36-Weitgenant-Sed Basin

Indicator Name	SOIL (EST. SAVINGS)	Value	10
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (SHEET AND RILL)
Waterbody	Okabena Lake Tributary		

Final Indicator for 2014-FR-P2-36-Weitgenant-Sed Basin

Indicator Name	SEDIMENT (TSS)	Value	5
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (SHEET AND RILL)
Waterbody	Okabena Lake Tributary		

Final Indicator for 2014-FR-P2-36-Weitgenant-Sed Basin

Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	5
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (SHEET AND RILL)
Waterbody	Okabena Lake Tributary		

Grant Activity - 2014-P2-37-Wolf

Description	2014-P2-37-Wolf		
Category	AGRICULTURAL PRACTICES		
Start Date	21-Nov-16	End Date	16-Jan-19
Has Rates and Hours?	No		
Actual Results	<p>Construct Basins in the NW 1/4 of Westside 35</p> <p>Partner funds with KLR providing 65% Cost-Share</p> <p>Project is expected to be completed summer 2017.</p> <p>12/29/17 Project has been designed and tile is installed but not completed. landowner is aware of deadline of funding.</p> <p>4-18-18 Amendment occurred on project . New approved amount \$33,011.28</p> <p>Project completed in 2018. Bills were not turned in for board approval in 2018. Project will be paid in 2019.</p> <p>Bills were turned in and approved for the January 2019 meeting. Total cost of the project was \$30,580.85 for 3 terraces in Westside 35</p> <p>Partnered funds were no longer needed as the project came in less then estimated.</p>		

Activity Action - 2014-Flood Relief-P2-37-Wolf			
Practice	638 - Water and Sediment Control Basin	Count of Activities	3
Description	install 3 water and sediment control basins to reduce soil los		
Proposed Size / Units	3.00 COUNT	Lifespan	10 Years
Actual Size/Units	3.00 COUNT	Installed Date	8-Jun-18
Mapped Activities	3 Point(s)		

Final Indicator for 2014-Flood Relief-P2-37-Wolf			
Indicator Name	SEDIMENT (TSS)	Value	1.4
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Tributary to Kanaranzi Creek		
Final Indicator for 2014-Flood Relief-P2-37-Wolf			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	1.6
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Tributary to Kanaranzi Creek		
Final Indicator for 2014-Flood Relief-P2-37-Wolf			
Indicator Name	SOIL (EST. SAVINGS)	Value	17.5
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Tributary to Kanaranzi Creek		

Grant Activity - 2014-P2-38-Wiertsema			
Description	2014-P2-38-Wiertsema		
Category	AGRICULTURAL PRACTICES		
Start Date	19-Apr-17	End Date	15-Nov-17
Has Rates and Hours?	No		
Actual Results	<p>Contract approved at the 4-19-17 board meeting.</p> <p>Project to be constructed Spring/Summer 2017</p> <p>The Project started in May 2017 with the insert of tile. The 2,800 foot waterway was constructed in Ransom 33 in September 2017. Final board approval for payment was on 11/15/17.</p> <p>This waterway connects to the Martha Naab Waterway P2-34.</p>		

Activity Action - 2014-PF-P2-38-Wiertsema- WW			
Practice	412 - Grassed Waterway and Swales	Count of Activities	1
Description			
Proposed Size / Units	1.00 COUNT	Lifespan	10 Years
Actual Size/Units	1.00 COUNT	Installed Date	9-May-17
Mapped Activities	1 Polygon(s)		

Final Indicator for 2014-PF-P2-38-Wiertsema- WW

Indicator Name	SOIL (EST. SAVINGS)	Value	6
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	KLR Watershed		

Final Indicator for 2014-PF-P2-38-Wiertsema- WW

Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	3
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	KLR Watershed		

Final Indicator for 2014-PF-P2-38-Wiertsema- WW

Indicator Name	SEDIMENT (TSS)	Value	3
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	KLR Watershed		

Grant Activity - 2014-P2-39-Drenth

Description	2014-P2-39-Drenth		
Category	AGRICULTURAL PRACTICES		
Start Date	19-Apr-17	End Date	17-May-17
Has Rates and Hours?	No		
Actual Results	<p>Project approved at the 4-19-17 board meeting.</p> <p>Project to be constructed Spring 2017.</p> <p>Terraces were cleaned out in Grand Prairie section 1 in early 2017. Board approval was 5-17-2017</p>		

Activity Action - 2014-P2-39- Drenth Basin repair			
Practice	638 - Water and Sediment Control Basin	Count of Activities	10
Description	repair Basins to standard and spec after flood event of 2014		
Proposed Size / Units	10.00 COUNT	Lifespan	10 Years
Actual Size/Units	10.00 COUNT	Installed Date	24-Apr-17
Mapped Activities	10 Point(s)		

Final Indicator for 2014-P2-39- Drenth Basin repair

Indicator Name	SEDIMENT (TSS)	Value	23
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (SHEET AND RILL)
Waterbody	Norwegian Creek		

Final Indicator for 2014-P2-39- Drenth Basin repair

Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	43
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (SHEET AND RILL)
Waterbody	Norwegian Creek		

Final Indicator for 2014-P2-39- Drenth Basin repair

Indicator Name	SOIL (EST. SAVINGS)	Value	15
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (SHEET AND RILL)
Waterbody	Norwegian Creek		

Grant Activity - 2014-P2-40-Bos			
Description	2014-P2-40-Bos		
Category	AGRICULTURAL PRACTICES		
Start Date	19-Apr-17	End Date	17-Jan-18
Has Rates and Hours?	No		
Actual Results	<p>Project approved at the 4-19-17 board meeting.</p> <p>Project to be constructed mid-2017.</p> <p>TSA is engineering this Project.</p> <p>1-17-18 -- A 550ft waterway was constructed in Ransom 17 in the south half. TSA engineered this project.</p>		

Activity Action - 2014-FR-P2-40-Bos			
Practice	412 - Grassed Waterway and Swales	Count of Activities	1
Description			
Proposed Size / Units	1.00 COUNT	Lifespan	10 Years
Actual Size/Units	1.00 COUNT	Installed Date	8-Sep-17
Mapped Activities	1 Polygon(s)		

Final Indicator for 2014-FR-P2-40-Bos			
Indicator Name	SEDIMENT (TSS)	Value	3.2
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Little Rock River		

Final Indicator for 2014-FR-P2-40-Bos			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	3.78
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Little Rock River		

Final Indicator for 2014-FR-P2-40-Bos			
Indicator Name	SOIL (EST. SAVINGS)	Value	5
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Little Rock River		

Grant Activity - 2014-P2-41-Sieve			
Description	2014-P2-41-Sieve		
Category	AGRICULTURAL PRACTICES		
Start Date	21-Jun-17	End Date	20-Dec-17
Has Rates and Hours?	No		
Actual Results	This project was partnered with EQIP funds and constructed in Larkin 2. One 1,730 ft waterway was constructed.		

Activity Action - 2014-FR-P2-41-Sieve			
Practice	412 - Grassed Waterway and Swales	Count of Activities	1
Description			
Proposed Size / Units	2,440.00 LINEAR FEET	Lifespan	10 Years
Actual Size/Units	2,440.00 LINEAR FEET	Installed Date	7-Aug-17
Mapped Activities	1 Polygon(s)		

Final Indicator for 2014-FR-P2-41-Sieve			
Indicator Name	SOIL (EST. SAVINGS)	Value	23.3
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanananzi Creek Tributary		

Final Indicator for 2014-FR-P2-41-Sieve			
Indicator Name	SEDIMENT (TSS)	Value	5.5
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanananzi Creek Tributary		

Final Indicator for 2014-FR-P2-41-Sieve			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	6.4
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)

Waterbody	Kanaranzi Creek Tributary
------------------	---------------------------

Grant Activity - 2014-P2-42-Wiertsema

Description	2014-P2-42-Wiertsema		
Category	AGRICULTURAL PRACTICES		
Start Date	21-Jun-17	End Date	18-Dec-19
Has Rates and Hours?	No		
Actual Results	<p>Project has not been started as of 12/31/2017</p> <p>4-18-18 - Project amended.</p> <p>12-31-18 Project started Fall of 18. Weather conditions ended construction season. Project will be completed in 2019.</p> <p>Project completed fall 2019- 2 terraces and tile installed to TSA design in Ransom 21</p>		

Activity Action - 2014-P2-42-Wiertsema-Basins

Practice	638 - Water and Sediment Control Basin	Count of Activities	2
Description	install new sediment basins where 2014 event created a gully		
Proposed Size / Units	2.00 COUNT	Lifespan	10 Years
Actual Size/Units	2.00 COUNT	Installed Date	2-Dec-19
Mapped Activities	2 Point(s)		

Final Indicator for 2014-P2-42-Wiertsema-Basins

Indicator Name	SOIL (EST. SAVINGS)	Value	9.75
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)

Waterbody	Little Rock River
------------------	-------------------

Final Indicator for 2014-P2-42-Wiertsema-Basins

Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	4.5
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)

Waterbody	Little Rock River
------------------	-------------------

Final Indicator for 2014-P2-42-Wiertsema-Basins			
Indicator Name	SEDIMENT (TSS)	Value	3.2
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Little Rock River		

Grant Attachments

Document Name	Document Type	Description
12-31-17 TSA Bill	Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)
12-31-19 SWPTSA Invoice	Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)
2014 DR-4182 Flood Relief Phase 2	Grant Agreement	2014 DR-4182 Flood Relief Phase 2 - Nobles SWCD
2014 DR-4182 Flood Relief Phase 2 Amendment EXECUTED	Grant Agreement Amendment	
2014 DR-4182 Flood Relief Phase 2 executed	Grant Agreement	2014 DR-4182 Flood Relief Phase 2 - Nobles SWCD
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/28/2020
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/22/2020
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/08/2020
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 04/27/2017
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 02/20/2019
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/10/2019
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 03/30/2018
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 02/09/2018
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/25/2018
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 04/28/2017
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 03/12/2019
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 04/21/2017
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 02/27/2017
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/19/2017
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 02/02/2016
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/27/2016
Amendment	Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)
Financial Report	Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)
Financial Report	Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)

Document Name	Document Type	Description
Financial Report - Final	Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)
Nobles SWCD CY16 ELink Reporting Needs 1	Journal	Journal Dated - 02/27/2017
Nobles SWCD CY18 eLINK Reporting Needs	Journal	Journal Dated - 02/20/2019
Nobles SWCD DRAP Phase 2 Extension Amendment 2 Agreement	Grant Agreement Amendment	
Nobles SWCD cy17 eLink Reporting Needs	Journal	Journal Dated - 02/09/2018
Nobles SWCDDRAP Phase 2 Extension Request	Journal	Journal Dated - 10/09/2018
P16-3164 Checklist	Journal	Journal Dated - 04/03/2017
P16-3164 Reconciliation B Checklist	Journal	Journal Dated - 03/27/2018
Returned Funds	Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)
SWPTSA 2nd Qtr Invoice	Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)
SWPTSA Invoice	Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)
SWPTSA Invoice	Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)
TSA Expenses 3rd Qtr 2017	Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Nobles SWCD)