

# **Grant All-Detail Report Cost Share 2016**

**Grant Title -** 2016 - State Cost-Share Fund (Nobles SWCD) **Grant ID** - P16-1774 **Organization -** Nobles SWCD

Original Awarded Amount	\$17,383.00	Grant Execution Date	8/20/2015
Required Match Amount	\$4,345.75	Original Grant End Date	12/31/2018
Required Match %	25%	Grant Day To Day Contact	John Shea
<b>Current Awarded Amount</b>	\$17,383.00	Current End Date	12/31/2018

### **Budget Summary**

	Budgeted	Spent	Balance Remaining*
Total Grant Amount	\$15,424.82	\$15,424.82	\$1,958.18
Total Match Amount	\$18,277.83	\$18,277.83	\$0.00
Total Other Funds	\$0.00	\$0.00	\$0.00
Total	\$33,702.65	\$33,702.65	\$1,958.18

<sup>\*</sup>Grant balance remaining is the difference between the Awarded Amount and the Spent Amount. Other values compare budgeted and spent amounts.

#### **Budget Details**

						Last	Matchi
	Activity					Transaction	ng
Activity Name	Category	Source Type	Source Description	Budgeted	Spent	Date	Fund
FY16 State Cost-Share Administration	Administration /Coordination	Current State Grant	2016 - State Cost-Share Fund (Nobles SWCD)	\$1,738.30	\$1,738.30	7/9/2018	N
FY16 State Cost-Share Technical	Technical/Engi neering Assistance	Current State Grant	2016 - State Cost-Share Fund (Nobles SWCD)	\$1,715.69	\$1,715.69	12/31/2018	N
FY16-01-Knips	Agricultural Practices	Current State Grant	2016 - State Cost-Share Fund (Nobles SWCD)	\$9,563.44	\$9,563.44	1/17/2018	N

						Last	Matchi
Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Transaction  Date	ng Fund
FY16-01-Knips	Agricultural Practices	Landowner Fund	Landowner Match	\$3,187.81	\$3,187.81	1/17/2018	Υ
FY16-02-Hamilton Cancelled	Agricultural Practices	Current State Grant	Cancelled	\$0.00			N
FY16-02-Hamilton Cancelled	Agricultural Practices	Federal Funds	EQIP Funds	\$3,735.60	\$3,735.60	12/18/2019	Υ
FY16-03-Asche	Agricultural Practices	Current State Grant	2016 - State Cost-Share Fund (Nobles SWCD)	\$2,407.39	\$2,407.39	12/18/2019	N
FY16-03-Asche	Agricultural Practices	Federal Funds	EQIP Funds	\$7,913.97	\$7,913.97	12/18/2019	Υ
FY16-03-Asche	Agricultural Practices	Landowner Fund	Landowner Match	\$3,440.45	\$3,440.45	12/18/2019	Υ

## **Activity Details Summary**

Activity Details	Total Action Count	Total Activity Mapped	Proposed Size / Unit	Actual Size / Unit
638 - Water and Sediment Control	2	2	2 COUNT	2 COUNT
Basin				
638 - Water and Sediment Control	1	1	1 COUNT	1 COUNT
Basin				

# **Proposed Activity Indicators**

Activity Name Indicator Name Value & Units Waterbody Calculation Tool Comments	
--	--

## **Final Indicators Summary**

Indicator Name	Total Value	Unit
SEDIMENT (TSS)	6.45	TONS/YR
SOIL (EST. SAVINGS)	21.05	TONS/YR

7.04

LBS/YR

## **Grant Activity**

Grant Activity - FY16 State Cost-S	Share Administration				
Description	FY16 State Cost-Share Administration				
Category	ADMINISTRATION/COORDINATION				
Start Date	25-Aug-15	End Date	31-Dec-19		
Has Rates and Hours?	No				
Actual Results	Grant was full executed on 8-25-15.  No funds were spent in 2016.  Admin Time for 2017 - 12 hrs @ \$27.50 = \$330.00  Admin Time for 2018 1/1/18-4/1/18  Admin Assistant 33Hrs @ \$36.52 = \$1223.42  4/2/18-7/7/18  Admin Assistant 6.5 Hrs @ \$36.52-\$ 237.38  taking \$184.88 out of gant				

Grant Activity - FY16 State Cost-Share Technical					
Description	FY16 State Cost-Share Technical				
Category	TECHNICAL/ENGINEERING ASSISTANCE				
Start Date	1-Jan-18	1-Jan-18 End Date 31-Dec-18			
Has Rates and Hours?	No				
Actual Results	TSA (Invoice Attached) Tech Expense for Knips project - \$677.86				
	SWCD Tech 32hrs at \$33.32/hour				
	\$1066.24 Used 4th Qtr 2018.				

Grant Activity - FY16-01-Knips			
Description	FY16-01-Knips		
Category	AGRICULTURAL PRACTICES		
Start Date	21-Jun-17	End Date	17-Jan-18
Has Rates and Hours?	No		
Actual Results	Project was approved 6-21-17.  Project was completed Fall 2017 and approved for \$16,339.80, but eventually came in lower at two terraces were constructed and 1058ft of the project was constructed in the NE 1/4 of states.	at \$9,563.44.  tile was installed according to the design b	

	Activity Action - FY16-01-Knips						
	Practice		638 - Water and Sediment Control	Count o	f Activities		2
			Basin				
	Description						
	<b>Proposed Size</b>	/ Units	2.00 COUNT	Lifespar	n		10 Years
	Actual Size/Ur	nits	2.00 COUNT	Installed	d Date		28-Nov-17
	Mapped Activ	ities	2 Point(s)				
Final Indicator for	r FY16-01-Kniր						
Indicator Name		SEDIMEN <sup>*</sup>	T (TSS)		Value	1.95	
Indicator Subcate	Indicator Subcategory/Units WATER P		OLLUTION (REDUCTION ESTIMATES) TONS/YR		Calculation Tool		R CALC (GULLY
						STAE	BILIZATION)
Waterbody			adan Creek				
Final Indicator for	r FY16-01-Knip	os					
Indicator Name		PHOSPHO	RUS (EST. REDUCTION)		Value	2.24	
Indicator Subcate	gory/Units	WATER PO	OLLUTION (REDUCTION ESTIMATES) LE	SS/YR	Calculation Tool		R CALC (GULLY
						STAE	BILIZATION)
Waterbody			adan Creek				
Final Indicator for FY16-01-Knips							
Indicator Name		SOIL (EST.	. SAVINGS)		Value	10.8	5
Indicator Subcate	gory/Units	WATER PO	ATER POLLUTION (REDUCTION ESTIMATES) TONS/YR		Calculation Tool		R CALC (GULLY
						STAE	BILIZATION)
Waterbody		Champep	adan Creek				

Grant Activity - FY16-02-Hamilton	n Cancelled			
Description	FY16-02-Hamilton			
Category	AGRICULTURAL PRACTICES			
Start Date	21-Jun-17	End Date	18-Dec-19	
Has Rates and Hours?	No			
Actual Results	Project was approved 6/21/2017			
	No work has been completed as of 12/31/18.  2019 Construction. Anticipating slippage as EQIP will be providing funds.  EQIP provided \$3,735.60.			
	Total Project cost: \$3,495.56			
	State funds will no longer be used. Project cancelled 12/18/19			

Grant Activity - FY16-03-Asche					
Description	FY16-03-Asche				
Category	AGRICULTURAL PRACTICES				
Start Date	16-May-18	End Date	18-Dec-19		
Has Rates and Hours?	No				
Actual Results	Little Rock 30 - 700 LF WASCOB	Little Rock 30 - 700 LF WASCOB			
	Approved at 5-16-18 board meeting  Project has not yet been completed do to weather conditions. Funds will come from slippage of Fy-16-02 Project.				
	Completion date will be in 2019.  Project was done Fall 2019. Two terraces were constructed in Little Rock 30.				
	EQIP provided: \$7,913.97				
	State: \$2,407.39				
	Landowner: \$3,440.45				

	Activity Action - FY16-03-Asche						
	Practice		638 - Water and Sediment Control	Count o	f Activities		1
			Basin				
	Description		install a Sediment Basin to 638 standards and specs				
	Proposed Size	/ Units	1.00 COUNT	Lifespar	1		10 Years
	Actual Size/Units		1.00 COUNT	Installed Date			12-Nov-19
	Mapped Activities		1 Point(s)				
Final Indicator for FY16-03-Asche							
Indicator Name PHOSPHO		DRUS (EST. REDUCTION)		Value	4.8		
Indicator Subcategory/Units WATER P		OLLUTION (REDUCTION ESTIMATES) LBS/YR		Calculation Tool	BWS	R CALC (GULLY	
					STAE	BILIZATION)	
Waterbody		Norwegian Creek					
Final Indicator for FY16-03-Asche							
Indicator Name	SOIL (EST. SAVINGS)			Value	10.2		

Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY		
			STABILIZATION)		
Waterbody	Norwegian Creek				
Final Indicator for FY16-03-Asc					
Indicator Name	SEDIMENT (TSS)	Value	4.5		
Indicator Subsatagory/Units					
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY		
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)		

### **Grant Attachments**

Document Name	Document Type	Description
12-31-17 TSA Bill	Grant	2016 - State Cost-Share Fund (Nobles SWCD)
2016 SWCD Programs and Operations Grant	Grant Agreement	2016 SWCD Programs and Operations Grants - Nobles SWCD
2016 SWCD Programs and Operations Grant executed	Grant Agreement	2016 SWCD Programs and Operations Grants - Nobles SWCD
2016-17 Cost Share amendment EXECUTED	Grant Agreement	
	Amendment	
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 02/20/2019
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/12/2018
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/30/2017
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 02/02/2016
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/26/2016
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/07/2020
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 02/22/2017
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/08/2019
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 02/09/2018
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/24/2018
Financial Report - Final	Grant	2016 - State Cost-Share Fund (Nobles SWCD)
Nobles SWCD FY16 C/S Extension Amendment	Grant Agreement	
Agreement	Amendment	
Nobles SWCD FY16 C/S Extension Request	Journal	Journal Dated - 10/09/2018
Returned Funds	Grant	2016 - State Cost-Share Fund (Nobles SWCD)