



## Grant All-Detail Report 2013 - Clean Water Assistance Grant

**Grant Title** - 2013 - Clean Water Assistance Grant - Nobles (SWCD)

**Grant ID** - C13-2912

**Organization** - Nobles SWCD

<b>Grant Awarded Amount</b>	<b>\$285,508.00</b>	<b>Grant Execution Date</b>	
<b>Required Match Amount</b>	\$71,377.00	<b>Grant End Date</b>	1/1/2020
<b>Required Match %</b>	25%	<b>Grant Day To Day Contact</b>	John Shea

### Budget Summary

	Budgeted	Spent	Balance Remaining*
Total Grant Amount	\$285,508.00	\$217,707.76	\$67,800.24
Total Match Amount	\$117,652.52	\$99,058.78	\$18,593.74
Total Other Funds	\$0.00	\$0.00	\$0.00
<b>Total</b>	<b>\$403,160.52</b>	<b>\$316,766.54</b>	<b>\$86,393.98</b>

\*Grant balance remaining is the difference between the Awarded Amount and the Spent Amount. Other values compare budgeted and spent amounts.

### Budget Details

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Matching Fund
2013 CWF Admin Coord.	Administration /Coordination	Current State Grant	2013 - Clean Water Assistance Grant - Nobles (SWCD)	\$12,298.00	\$8,847.64	12/3/2014	N
2013 CWF Tech and Eng.	Technical/Engineering Assistance	Current State Grant	2013 - Clean Water Assistance Grant - Nobles (SWCD)	\$27,233.00	\$21,072.27	12/3/2014	N

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Matching Fund
2013 CWF-01-Their	Agricultural Practices	Current State Grant	2013 - Clean Water Assistance Grant - Nobles (SWCD)	\$35,152.52			N
2013 CWF-01-Their	Agricultural Practices	Landowner Fund	2013 - Clean Water Asst. Match	\$10,914.87			Y
2013 CWF-02-Weidert	Agricultural Practices	Current State Grant	2013 - Clean Water Assistance Grant - Nobles (SWCD)	\$28,300.03	\$28,300.03	11/19/2014	N
2013 CWF-02-Weidert	Agricultural Practices	Landowner Fund	2013 - Clean Water Asst. Match	\$9,433.35	\$9,433.35	11/19/2014	Y
2013 CWF-03-J.Dorn	Agricultural Practices	Current State Grant	2013 - Clean Water Assistance Grant - Nobles (SWCD)	\$8,143.85	\$8,143.85	6/19/2013	N
2013 CWF-03-J.Dorn	Agricultural Practices	Landowner Fund	2013 - Clean Water Asst. Match	\$2,714.61	\$2,714.61	6/19/2013	Y
2013 CWF-04-Ruesch- Cancelled	Agricultural Practices	Current State Grant	2013 - Clean Water Assistance Grant - Nobles (SWCD)	\$0.00			N
2013 CWF-04-Ruesch- Cancelled	Agricultural Practices	Landowner Fund	2013 - Clean Water Asst. Match	\$0.00			Y
2013 CWF-05-P.Dorn	Agricultural Practices	Current State Grant	2013 - Clean Water Assistance Grant - Nobles (SWCD)	\$9,611.33	\$9,611.33	6/24/2015	N
2013 CWF-05-P.Dorn	Agricultural Practices	Landowner Fund	2013 - Clean Water Asst. Match	\$7,506.46	\$7,506.46	6/17/2015	Y
2013 CWF-06-SDF- Cancelled	Agricultural Practices	Current State Grant	2013 - Clean Water Assistance Grant - Nobles (SWCD)	\$0.00			N
2013 CWF-06-SDF- Cancelled	Agricultural Practices	Landowner Fund	2013 - Clean Water Asst. Match	\$0.00			Y
2013 CWF-07-Schnieder	Agricultural Practices	Current State Grant	2013 - Clean Water Assistance Grant - Nobles (SWCD)	\$11,383.01	\$11,383.01	12/18/2014	N
2013 CWF-07-Schnieder	Agricultural Practices	Landowner Fund	2013 - Clean Water Asst. Match	\$3,794.34	\$3,794.34	12/18/2014	Y
2013 CWF-08-Metz- Cancelled	Special Projects	Current State Grant	2013 - Clean Water Assistance Grant - Nobles (SWCD)	\$0.00			N
2013 CWF-08-Metz- Cancelled	Special Projects	Landowner Fund	2013 - Clean Water Asst. Match	\$0.00			Y
2013 CWF-09-Luitjens- Cancelled	Special Projects	Current State Grant	2013 - Clean Water Assistance Grant - Nobles (SWCD)	\$0.00			N

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Matching Fund
2013 CWF-09-Luitjens- Cancelled	Special Projects	Landowner Fund	2013 - Clean Water Asst. Match	\$0.00			Y
2013 CWF-10-Bruns- Cancelled	Agricultural Practices	Current State Grant	2013 - Clean Water Assistance Grant - Nobles (SWCD)	\$0.00			N
2013 CWF-10-Bruns- Cancelled	Agricultural Practices	Landowner Fund	2013 - Clean Water Asst. Match	\$0.00			Y
2013 CWF-11-Peters- Cancelled	Agricultural Practices	Current State Grant	2013 - Clean Water Assistance Grant - Nobles (SWCD)	\$0.00			N
2013 CWF-11-Peters- Cancelled	Agricultural Practices	Landowner Fund	2013 - Clean Water Asst. Match	\$0.00			Y
2013 CWF-12-Schutte- Cancelled	Agricultural Practices	Current State Grant	2013 - Clean Water Assistance Grant - Nobles (SWCD)	\$0.00			N
2013 CWF-12-Schutte- Cancelled	Agricultural Practices	Landowner Fund	2013 - Clean Water Asst. Match	\$0.00			Y
2013 CWF-13-Kepka	Agricultural Practices	Current State Grant	2013 - Clean Water Assistance Grant - Nobles (SWCD)	\$5,592.08	\$5,592.08	10/23/2013	N
2013 CWF-13-Kepka	Agricultural Practices	Landowner Fund	2013 - Clean Water Asst. Match	\$2,480.54	\$2,480.54	10/23/2013	Y
2013 CWF-14-Luitjens- Cancelled	Agricultural Practices	Current State Grant	2013 - Clean Water Assistance Grant - Nobles (SWCD)	\$0.00			N
2013 CWF-14-Luitjens- Cancelled	Agricultural Practices	Landowner Fund	2013 - Clean Water Asst. Match	\$0.00			Y
2013 CWF-15-Kern- Cancelled	Agricultural Practices	Current State Grant	2013 - Clean Water Assistance Grant - Nobles (SWCD)	\$0.00			N
2013 CWF-15-Kern- Cancelled	Agricultural Practices	Landowner Fund	2013 - Clean Water Asst. Match	\$0.00			Y
2013 CWF-16-Erlandson	Streambank or Shoreline Protection	Current State Grant	2013 - Clean Water Assistance Grant - Nobles (SWCD)	\$14,344.68	\$14,344.68	5/21/2014	N
2013 CWF-16-Erlandson	Streambank or Shoreline Protection	Federal Funds	EQIP Funding	\$21,628.98	\$21,628.98	5/21/2014	N

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Matching Fund
2013 CWF-17-Schiedt	Streambank or Shoreline Protection	Current State Grant	2013 - Clean Water Assistance Grant - Nobles (SWCD)	\$9,806.75	\$9,806.75	5/21/2014	N
2013 CWF-17-Schiedt	Streambank or Shoreline Protection	Federal Funds	EQIP Funding	\$11,552.85	\$11,552.85	5/21/2014	N
2013 CWF-18-Tweet	Streambank or Shoreline Protection	Current State Grant	2013 - Clean Water Assistance Grant - Nobles (SWCD)	\$8,023.40	\$8,023.40	12/18/2013	N
2013 CWF-18-Tweet	Streambank or Shoreline Protection	Federal Funds	EQIP Funds	\$12,113.10	\$12,113.10	12/18/2013	Y
2013 CWF-19-Alberts	Agricultural Practices	Current State Grant	2013 - clean water assistance grant - nobles (swcd)	\$5,138.60	\$5,138.60	10/22/2013	N
2013 CWF-19-Alberts	Agricultural Practices	Landowner Fund	Landowner Match	\$1,712.86	\$1,712.86	10/23/2013	Y
2013 CWF-20-Beckman	Agricultural Practices	Current State Grant	2013 - clean water assistance grant - nobles (swcd)	\$900.78	\$900.78	11/19/2014	N
2013 CWF-20-Beckman	Agricultural Practices	Federal Funds	EQIP	\$3,489.91	\$3,489.91	11/19/2014	Y
2013 CWF-20-Beckman	Agricultural Practices	Landowner Fund	Cash Match	\$1,463.56	\$1,463.56	11/19/2014	Y
2013 CWF-21-Hendel	Agricultural Practices	Current State Grant	2013 - clean water assistance grant - nobles (swcd)	\$13,041.75	\$13,041.75	6/18/2014	N
2013 CWF-21-Hendel	Agricultural Practices	Landowner Fund	Landowner Match	\$4,347.25	\$4,347.25	6/18/2014	Y
2013 CWF-22-Joens	Agricultural Practices	Current State Grant	2013 - clean water assistance grant - nobles (swcd)	\$4,490.96	\$4,490.96	12/18/2013	N
2013 CWF-22-Joens	Agricultural Practices	Federal Funds	2013 EQIP	\$7,095.00	\$7,095.00	12/18/2013	Y
2013 CWF-22-Joens	Agricultural Practices	Landowner Fund	Landowner Match	\$3,861.99	\$3,861.99	12/18/2013	Y
2013 CWF-23-Kellen	Agricultural Practices	Current State Grant	2013 - clean water assistance grant - nobles (swcd)	\$2,670.00	\$2,670.00	12/18/2013	N

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction	Matching
						Date	Fund
2013 CWF-23-Kellen	Agricultural Practices	Federal Funds	2013 EQIP	\$4,020.00	\$4,020.00	12/18/2013	Y
2013 CWF-23-Kellen	Agricultural Practices	Landowner Fund	Landowner Match	\$2,230.00	\$2,230.00	12/18/2013	Y
2013 CWF-24-Luinenburg	Agricultural Practices	Current State Grant	2013 - clean water assistance grant - nobles (swcd)	\$4,329.38	\$4,329.38	7/16/2014	N
2013 CWF-24-Luinenburg	Agricultural Practices	Landowner Fund	Landowner Match	\$3,002.29	\$3,002.29	7/16/2014	Y
2013 CWF-24-Luinenburg	Agricultural Practices	Local Fund	Okabena-Ocheda Watershed District Funding	\$4,329.38	\$4,329.38	7/16/2014	N
2013 CWF-25-Schmidt	Agricultural Practices	Current State Grant	2013 - clean water assistance grant - nobles (swcd)	\$5,739.38	\$5,739.38	7/16/2014	N
2013 CWF-25-Schmidt	Agricultural Practices	Landowner Fund	Landowner Match	\$5,139.18	\$5,139.18	7/16/2014	Y
2013 CWF-25-Schmidt	Agricultural Practices	Local Fund	Okabena-Ocheda Watershed District Funding	\$9,678.17	\$9,678.17	7/16/2014	N
2013 CWF-26-Voss	Agricultural Practices	Current State Grant	2013 - clean water assistance grant - nobles (swcd)	\$4,350.46	\$4,350.46	12/18/2013	N
2013 CWF-26-Voss	Agricultural Practices	Landowner Fund	Landowner Match	\$1,450.15	\$1,450.15	12/18/2013	Y
2013 CWF-27-Kramer	Agricultural Practices	Current State Grant	2013 - clean water assistance grant - nobles (swcd)	\$14,696.25	\$14,696.25	1/20/2016	N
2013 CWF-27-Kramer	Agricultural Practices	Landowner Fund	Landowner Match	\$8,262.60	\$8,262.60	1/20/2016	Y
2013 CWF-28-Kramer	Agricultural Practices	Current State Grant	2013 - clean water assistance grant - nobles (swcd)	\$18,748.31	\$18,748.31	7/16/2014	N
2013 CWF-28-Kramer	Agricultural Practices	Landowner Fund	Landowner Match	\$6,249.44	\$6,249.44	7/16/2014	Y
2013 CWF-29-Taylor	Agricultural Practices	Current State Grant	2013 - clean water assistance grant - nobles (swcd)	\$11,343.00	\$11,343.00	6/18/2014	N
2013 CWF-29-Taylor	Agricultural Practices	Landowner Fund	Landowner Match	\$3,781.00	\$3,781.00	6/18/2014	Y
2013 CWF-30-Wieneke	Agricultural Practices	Current State Grant	2013 - Clean Water Assistance Grant - Nobles (SWCD)	\$23,036.63			N

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Matching Fund
2013 CWF-30-Wieneke	Agricultural Practices	Landowner Fund	Landowner Match	\$7,678.87			Y
2013 CWF-31-Huisman	Agricultural Practices	Current State Grant	2013 - Clean Water Assistance Grant - Nobles (SWCD)	\$7,133.85	\$7,133.85	10/22/2015	N
2013 CWF-31-Huisman	Agricultural Practices	Landowner Fund	Landowner Fund	\$4,911.15	\$4,911.15	10/22/2015	Y

### Activity Details Summary

Activity Details	Total Action Count	Total Activity Mapped	Proposed Size / Unit	Actual Size / Unit
412 - Grassed Waterway and Swales	0	0	0 COUNT	0 COUNT
638 - Water and Sediment Control Basin	4	4	2100 LINEAR FEET	2100 LINEAR FEET
638 - Water and Sediment Control Basin	4	1	2000 LINEAR FEET	2000 LINEAR FEET
412 - Grassed Waterway and Swales	1	0	500 LINEAR FEET	500 LINEAR FEET
412 - Grassed Waterway and Swales	1	1	4000 LINEAR FEET	4000 LINEAR FEET
638 - Water and Sediment Control Basin	2	1	1150 COUNT	0 COUNT
638 - Water and Sediment Control Basin	2	2	1150 LINEAR FEET	1150 LINEAR FEET
638 - Water and Sediment Control Basin	3	3	1650 LINEAR FEET	1650 LINEAR FEET
580 - Streambank and Shoreline Protection	1	1	8 COUNT	0 COUNT
580 - Streambank and Shoreline Protection	1	1	7 COUNT	0 COUNT
412 - Grassed Waterway and Swales	1	1	1.8 AC	0 AC
412 - Grassed Waterway and Swales	1	1	2000 LINEAR FEET	2000 LINEAR FEET

Activity Details	Total Action Count	Total Activity Mapped	Proposed Size / Unit	Actual Size / Unit
638 - Water and Sediment Control Basin	4	2	4 COUNT	4 COUNT
638 - Water and Sediment Control Basin	1	1	1 COUNT	1 COUNT
638 - Water and Sediment Control Basin	1	1	800 LINEAR FEET	800 LINEAR FEET
412 - Grassed Waterway and Swales	0	0	0	0
638 - Water and Sediment Control Basin	2	2	2950 LINEAR FEET	2950 LINEAR FEET
638 - Water and Sediment Control Basin	8	0	8 COUNT	0 COUNT
638 - Water and Sediment Control Basin	4	4	4 COUNT	0 COUNT
580 - Streambank and Shoreline Protection	1	1	12 COUNT	12 COUNT
638 - Water and Sediment Control Basin	2	2	1100 LINEAR FEET	1100 LINEAR FEET
412 - Grassed Waterway and Swales	1	2	2400 LINEAR FEET	2400 LINEAR FEET
412 - Grassed Waterway and Swales	1	1	1500 LINEAR FEET	1500 LINEAR FEET
638 - Water and Sediment Control Basin	0	0	0 COUNT	0 COUNT
412 - Grassed Waterway and Swales	1	1	2900 LINEAR FEET	2900 LINEAR FEET
638 - Water and Sediment Control Basin	6	6	6 COUNT	6 COUNT
638 - Water and Sediment Control Basin	1	3	3 COUNT	3 COUNT
412 - Grassed Waterway and Swales	1	1	3000 LINEAR FEET	3000 LINEAR FEET
412 - Grassed Waterway and Swales	1	1	1 COUNT	0 COUNT
412 - Grassed Waterway and Swales	1	1	1400 AC	1400 AC
638 - Water and Sediment Control Basin	6	6	2600 COUNT	2600 COUNT

## Proposed Activity Indicators

Activity Name	Indicator Name	Value & Units	Waterbody	Calculation Tool	Comments
---------------	----------------	---------------	-----------	------------------	----------

## Final Indicators Summary

Indicator Name	Total Value	Unit
SOIL (EST. SAVINGS)	2,675.45	TONS/YR
SEDIMENT (TSS)	2,797.65	TONS/YR
PHOSPHORUS (EST. REDUCTION)	2,796.95	LBS/YR



## Grant Activity

Grant Activity - 2013 CWF Admin Coord.	
Description	Administration of the 2013 CWF grant will include all necessary landowner contact regarding paperwork and contracting. The Nobles SWCD Board will approve a formal contract with the landowner in regards to the practices receiving state funding. A standard State Cost-Share Contract will be utilized for the project including expected lifespan and inspection requirements. An Operational and Maintenance Plan will be provided to the Landowner. All required reporting fiscal management and required time tracking will be completed by the Nobles SWCD. A total of \$12,298 will be used for Administration/Coordination of the Grant.
Category	ADMINISTRATION/COORDINATION
Start Date	1-Apr-13
End Date	
Has Rates and Hours?	No
Actual Results	<p>As of 1/1/2014</p> <p>Grant Administration/reporting and contracting related to the FY 2013 CWF Grant. Approximately 48 hours @ \$40 per hour utilized in FY 2013.</p> <p>1/1/2014-12/3/2014</p> <p>Grant Administration/reporting and contracting related to the FY 2013 CWF Grant. District Financial Officer 140.5 hours @ \$32.09 per hour utilized in FY 2014. = \$4,508.64 District Manager 75.25 hours @ \$32.14 per hour utilized in FY 2014. = \$2,418.53</p> <p>12/3/14-12/30/15</p> <p>Grant Administration/reporting and contracting related to the FY 2013 CWF Grant. District Financial Officer 60 Hrs @\$18.00 per hour utilized in FY 2015. = \$1,080.00 District Manager 40 Hrs @ \$29.00 per hour utilized in FY 2015. = \$ 1,160.00 Total Utilized funds in FY15 \$2,240.00</p>

Grant Activity - 2013 CWF Tech and Eng.

Description	<p>Technical and engineering services for 2013 CWF grant. \$10,547 will be paid to southwest prairie TSA for needed services on the streambank stabilization projects. Southwest Prairie TSA will use approved methods and standards for the streambank improvement project. Nobles SWCD will provide technical assistance for the grassed waterways, sed basins and terraces. \$16,686 will be utilized for technical assistance for the SWCD. The TSA and SWCD will follow approved engineering standards and specifications and Technical Staff will have TAA certification for all practices. Minnesota DNR Area Hydrologist will also be involved in the streambank projects for permitting purposes.</p>		
Category	TECHNICAL/ENGINEERING ASSISTANCE		
Start Date	1-Apr-13	End Date	
Has Rates and Hours?	No		
Actual Results	<p>As of 1/1/2014</p> <p>Completion of 7 landowner projects</p> <p>TSA 22 hours @ 55.00 per hour = \$1,210.00</p> <p>TSA 22.5 hours @ 75.00 per hour= \$1,687.50</p> <p>SWCD 76 hours@ \$40.00 per hour = \$3,038.60</p> <p>Southwest Prairie TSA Donated 13.8 hours of time resulting in a lower dollar amount needed to request.</p> <p>1/1/2014 to 12/3/2014</p> <p>Completion of 10 landowner projects</p> <p>TSA 28 hours @ 55.00 per hour = \$1,540.00</p> <p>TSA 35 hours @ 75.00 per hour = \$2,625.00</p> <p>SWCD District Manager</p> <p>186.75 hours@ \$32.14 per hour = \$6,002.14</p> <p>SWCD District Technician</p> <p>243.00 hours@ \$24.71 per hour = \$6,004.53</p> <p>12/3/2014 - 12/31/2015</p> <p>SWCD District Manager</p> <p>40 hours@ \$32.14 per hour = \$1,285.60</p> <p>SWCD District Manager After May 20th</p> <p>65 hours @ \$29.00 per hour= \$1,885.00</p> <p>SWCD District Technician</p>		

150 hours@ \$24.71 per hour = \$3,706.50

**Grant Activity - 2013 CWF-01-Their**

<b>Description</b>	7 Sed Basins and one waterway expected completion fall 2014		
	Due to late harvest and early freeze-up construction has been delayed. Survey and layout completed. Working with landowner on scheduling spring 2015 construction.		
<b>Category</b>	AGRICULTURAL PRACTICES		
<b>Start Date</b>	6-Jul-15	<b>End Date</b>	
<b>Has Rates and Hours?</b>	No		
<b>Actual Results</b>	Due to late harvest and early freeze-up construction has been delayed. Survey and layout completed. Working with landowner on scheduling spring 2015 construction.		
	Jan 2016 The tile had been installed up to the Basins, due to wet fall after harvest project has not been finish. working with landowner to complete spring of 2016		

Activity Action - Legacy Migrated Data			
<b>Practice</b>	412 - Grassed Waterway and Swales	<b>Count of Activities</b>	1
<b>Description</b>			
<b>Proposed Size / Units</b>	1.80 AC	<b>Lifespan</b>	10 Years
<b>Actual Size/Units</b>	AC	<b>Installed Date</b>	

Activity Action - Legacy Migrated Data			
Practice	638 - Water and Sediment Control Basin	Count of Activities	8
Description			
Proposed Size / Units	8.00 COUNT	Lifespan	10 Years
Actual Size/Units	COUNT	Installed Date	

Final Indicator for Legacy Migrated Data			
Indicator Name	SOIL (EST. SAVINGS)	Value	201
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody			

Final Indicator for Legacy Migrated Data			
Indicator Name	SEDIMENT (TSS)	Value	201
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody			

Final Indicator for Legacy Migrated Data			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	201
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody			

Grant Activity - 2013 CWF-02-Weidert			
Description	1 grassed waterway and 3 Sed Basins, Terraces completed fall 2013, waterway in spring 2014		
Category	AGRICULTURAL PRACTICES		
Start Date	6-Nov-13	End Date	10-Sep-14
Has Rates and Hours?	No		
Actual Results	Installation of one grassed waterway and 3 sed. basins/terraces		

Activity Action - Legacy Migrated Data			
Practice	412 - Grassed Waterway and Swales	Count of Activities	1
Description	one grassed waterway		
Proposed Size / Units	4,000.00 LINEAR FEET	Lifespan	10 Years
Actual Size/Units	4,000.00 LINEAR FEET	Installed Date	10-Sep-14

Final Indicator for Legacy Migrated Data			
Indicator Name	SOIL (EST. SAVINGS)	Value	192
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody			

Final Indicator for Legacy Migrated Data			
Indicator Name	SEDIMENT (TSS)	Value	192
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody			

Final Indicator for Legacy Migrated Data			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	192
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody			

Activity Action - Legacy Migrated Data			
Practice	638 - Water and Sediment Control Basin	Count of Activities	1
Description	three sed basins		
Proposed Size / Units	3.00 COUNT	Lifespan	10 Years
Actual Size/Units	3.00 COUNT	Installed Date	30-Oct-14

Final Indicator for Legacy Migrated Data			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	76.5
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Final Indicator for Legacy Migrated Data			
Indicator Name	SOIL (EST. SAVINGS)	Value	76.5
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Final Indicator for Legacy Migrated Data			
Indicator Name	SEDIMENT (TSS)	Value	76.5
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Grant Activity - 2013 CWF-03-J.Dorn			
Description	2 Grassed Waterways, complete,		
Category	AGRICULTURAL PRACTICES		
Start Date	9-Apr-13	End Date	25-Apr-13
Has Rates and Hours?	No		
Actual Results	Completion of 2 grassed waterways.		

Activity Action - Legacy Migrated Data			
Practice	412 - Grassed Waterway and Swales	Count of Activities	1
Description	1-1000 foot grassed waterway, 1-1400 foot grassed waterway		
Proposed Size / Units	2,400.00 LINEAR FEET	Lifespan	10 Years
Actual Size/Units	2,400.00 LINEAR FEET	Installed Date	10-May-13

Final Indicator for Legacy Migrated Data			
Indicator Name	SEDIMENT (TSS)	Value	174
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody			

Final Indicator for Legacy Migrated Data			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	87
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody			

Final Indicator for Legacy Migrated Data			
Indicator Name	SOIL (EST. SAVINGS)	Value	87
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody			

Grant Activity - 2013 CWF-04-Ruesch- Cancelled			
Description	1 Grassed Waterway, cancelled		
Category	AGRICULTURAL PRACTICES		
Start Date		End Date	
Has Rates and Hours?	No		
Actual Results	Contract Cancelled		

Activity Action - Legacy Migrated Data			
Practice	412 - Grassed Waterway and Swales	Count of Activities	0
Description			
Proposed Size / Units	0.00	Lifespan	Unknown
Actual Size/Units		Installed Date	

Grant Activity - 2013 CWF-05-P.Dorn			
Description	6 Sed Basins and 1 waterway, surveyed and designed, expected completion Spring 2014  Due to late harvest and early freeze-up construction has been delayed. Survey and layout completed. Working with landowner on scheduling spring 2015 construction.		
Category	AGRICULTURAL PRACTICES		
Start Date	1-May-13	End Date	17-Jun-15
Has Rates and Hours?	No		
Actual Results	Due to late harvest and early freeze-up construction has been delayed. Survey and layout completed, waterway completed, sediment basins need to be constructed. Working with landowner on scheduling spring 2015 construction.  Project was completed Spring of 2015 with the completion date at the 6/17/2015 board meeting date.  Project was completed on 6/17/2015		

Activity Action - Legacy Migrated Data			
Practice	412 - Grassed Waterway and Swales	Count of Activities	1
Description	Grassed Waterway NRCS -412 standards		
Proposed Size / Units	500.00 LINEAR FEET	Lifespan	10 Years
Actual Size/Units	500.00 LINEAR FEET	Installed Date	21-May-15

Activity Action - Legacy Migrated Data			
Practice	638 - Water and Sediment Control Basin	Count of Activities	6
Description	installed 6 water and sediment basins		
Proposed Size / Units	6.00 COUNT	Lifespan	10 Years
Actual Size/Units	6.00 COUNT	Installed Date	29-May-15

Final Indicator for Legacy Migrated Data

Indicator Name	SEDIMENT (TSS)	Value	129
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody			

Final Indicator for Legacy Migrated Data

Indicator Name	SOIL (EST. SAVINGS)	Value	129
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody			

Final Indicator for Legacy Migrated Data

Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	129
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody			



Grant Activity - 2013 CWF-06-SDF- Cancelled			
Description	1 Grassed Waterway, cancelled		
Category	AGRICULTURAL PRACTICES		
Start Date		End Date	
Has Rates and Hours?	No		
Actual Results	Project Cancelled, Landowner completed on own without cost-share assistance.		

Activity Action - Legacy Migrated Data			
Practice	412 - Grassed Waterway and Swales	Count of Activities	0
Description			
Proposed Size / Units	0.00 COUNT	Lifespan	Unknown
Actual Size/Units	COUNT	Installed Date	

Grant Activity - 2013 CWF-07-Schnieder			
Description	1 grassed waterway and 1 sed basin.		
Category	AGRICULTURAL PRACTICES		
Start Date	1-Aug-14	End Date	30-Oct-14
Has Rates and Hours?	No		
Actual Results	Completion of one grassed waterway and one Sediment Basin.		

Activity Action - Legacy Migrated Data			
Practice	412 - Grassed Waterway and Swales	Count of Activities	1
Description	1- 300 ft. grassed waterway		
Proposed Size / Units	3,000.00 LINEAR FEET	Lifespan	10 Years
Actual Size/Units	3,000.00 LINEAR FEET	Installed Date	8-Sep-14

Final Indicator for Legacy Migrated Data			
Indicator Name	SOIL (EST. SAVINGS)	Value	120
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)

<b>Waterbody</b>			
Final Indicator for Legacy Migrated Data			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	120
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>			
Final Indicator for Legacy Migrated Data			
Indicator Name	SEDIMENT (TSS)	Value	120
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
<b>Waterbody</b>			

<b>Activity Action - Legacy Migrated Data</b>			
Practice	638 - Water and Sediment Control Basin	Count of Activities	1
Description	1 - 800 ft. sed. basin		
Proposed Size / Units	800.00 LINEAR FEET	Lifespan	10 Years
Actual Size/Units	800.00 LINEAR FEET	Installed Date	30-Oct-14

Final Indicator for Legacy Migrated Data			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	25.5
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Champepedan Creek		
Final Indicator for Legacy Migrated Data			
Indicator Name	SEDIMENT (TSS)	Value	25.5
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Champepedan Creek		
Final Indicator for Legacy Migrated Data			
Indicator Name	SOIL (EST. SAVINGS)	Value	25.5
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Champepedan Creek		

Grant Activity - 2013 CWF-08-Metz- Cancelled			
Description	1 Grassed Waterway, cancelled		
Category	SPECIAL PROJECTS		
Start Date		End Date	
Has Rates and Hours?	No		
Actual Results	Project Cancelled		

Activity Action - Legacy Migrated Data			
Practice	412 - Grassed Waterway and Swales	Count of Activities	0
Description			
Proposed Size / Units	0.00	Lifespan	Unknown
Actual Size/Units		Installed Date	

Grant Activity - 2013 CWF-09-Luitjens- Cancelled			
Description	1 Grassed Waterway, cost share through HLWD, cancelled		
Category	SPECIAL PROJECTS		
Start Date		End Date	
Has Rates and Hours?	No		
Actual Results	1 grassed waterway, SWCD provided technical assistance.- Cancelled		

Activity Action - Legacy Migrated Data			
Practice	412 - Grassed Waterway and Swales	Count of Activities	0
Description			
Proposed Size / Units	0.00	Lifespan	Unknown
Actual Size/Units		Installed Date	

Grant Activity - 2013 CWF-10-Bruns- Cancelled	
Description	2 Sed Basins, expected completion fall 2014  Due to late harvest and early freeze-up construction has been delayed. Survey and layout completed. Working with landowner on scheduling spring 2015 construction.
Category	AGRICULTURAL PRACTICES
Start Date	End Date
Has Rates and Hours?	No
Actual Results	Due to late harvest and early freeze-up construction has been delayed. Survey and layout completed. Working with landowner on scheduling spring 2015 construction.- Cancelled

Activity Action - Legacy Migrated Data			
Practice	638 - Water and Sediment Control Basin	Count of Activities	0
Description			
Proposed Size / Units	0.00 COUNT	Lifespan	Unknown
Actual Size/Units	COUNT	Installed Date	

Grant Activity - 2013 CWF-11-Peters- Cancelled	
Description	3 Sed Basins, expected completion fall 2014  CANCELLED - Landowner has backed out of completion of project.
Category	AGRICULTURAL PRACTICES
Start Date	End Date
Has Rates and Hours?	No
Actual Results	CANCELLED - Landowner has backed out of completion of project.

Activity Action - Legacy Migrated Data			
Practice	638 - Water and Sediment Control Basin	Count of Activities	0
Description			
Proposed Size / Units	0.00 COUNT	Lifespan	Unknown
Actual Size/Units	COUNT	Installed Date	

Grant Activity - 2013 CWF-12-Schutte- Cancelled	
Description	1 waterway, cancelled
Category	AGRICULTURAL PRACTICES
Start Date	End Date
Has Rates and Hours?	No
Actual Results	Project Cancelled

Activity Action - Legacy Migrated Data			
Practice	412 - Grassed Waterway and Swales	Count of Activities	0
Description			
Proposed Size / Units	0.00 COUNT	Lifespan	Unknown
Actual Size/Units	COUNT	Installed Date	

Grant Activity - 2013 CWF-13-Kepka			
Description	1 Grassed Waterway, completed Fall 2013		
Category	AGRICULTURAL PRACTICES		
Start Date	7-Nov-13	End Date	26-Nov-13
Has Rates and Hours?	No		
Actual Results	Completion of 1 grassed waterway		

Activity Action - Legacy Migrated Data			
Practice	412 - Grassed Waterway and Swales	Count of Activities	1
Description	1500 ft. waterway		
Proposed Size / Units	1,500.00 LINEAR FEET	Lifespan	10 Years
Actual Size/Units	1,500.00 LINEAR FEET	Installed Date	26-Nov-13

Final Indicator for Legacy Migrated Data			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	20
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Little Rock River		

Final Indicator for Legacy Migrated Data			
Indicator Name	SOIL (EST. SAVINGS)	Value	20
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Little Rock River		

Final Indicator for Legacy Migrated Data			
Indicator Name	SEDIMENT (TSS)	Value	20
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Little Rock River		

Grant Activity - 2013 CWF-14-Luitjens- Cancelled			
Description	1 Grassed Waterway, Cancelled, Completed with Cost-share from the HLWD		
Category	AGRICULTURAL PRACTICES		
Start Date	1-Sep-12	End Date	10-Sep-12
Has Rates and Hours?	No		
Actual Results	SWCD Provided technical Assistance for the Completion of the grassed waterway.		

Activity Action - Legacy Migrated Data			
Practice	412 - Grassed Waterway and Swales	Count of Activities	1
Description			
Proposed Size / Units	1.00 COUNT	Lifespan	10 Years
Actual Size/Units	COUNT	Installed Date	10-Apr-13

Final Indicator for Legacy Migrated Data			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	35.7
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody			

Final Indicator for Legacy Migrated Data			
Indicator Name	SEDIMENT (TSS)	Value	71.4
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody			

Final Indicator for Legacy Migrated Data			
Indicator Name	SOIL (EST. SAVINGS)	Value	35.7
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody			

Grant Activity - 2013 CWF-15-Kern- Cancelled			
Description	2 Sed Basins, cancelled		
Category	AGRICULTURAL PRACTICES		
Start Date		End Date	
Has Rates and Hours?	No		
Actual Results	Project Cancelled		

Activity Action - Legacy Migrated Data			
Practice	638 - Water and Sediment Control Basin	Count of Activities	0
Description			
Proposed Size / Units	0.00 COUNT	Lifespan	Unknown
Actual Size/Units	COUNT	Installed Date	

Grant Activity - 2013 CWF-16-Erlandson			
Description	J-hooks for streambank protection, completed Fall 2013,		
Category	STREAMBANK OR SHORELINE PROTECTION		
Start Date	1-Sep-13	End Date	10-Sep-13
Has Rates and Hours?	No		
Actual Results	Completion of 12 J-hooks		

Activity Action - Legacy Migrated Data			
Practice	580 - Streambank and Shoreline Protection	Count of Activities	1
Description	Installed 12 J-hooks		
Proposed Size / Units	12.00 COUNT	Lifespan	10 Years
Actual Size/Units	12.00 COUNT	Installed Date	6-Sep-13

Final Indicator for Legacy Migrated Data			
Indicator Name	SOIL (EST. SAVINGS)	Value	349
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (STREAM & DITCH STABILIZATION)
Waterbody			

Final Indicator for Legacy Migrated Data			
Indicator Name	SEDIMENT (TSS)	Value	349
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (STREAM & DITCH STABILIZATION)
Waterbody			

Final Indicator for Legacy Migrated Data			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	401



Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (STREAM & DITCH STABILIZATION)
Waterbody			

**Grant Activity - 2013 CWF-17-Schiedt**

Description	J-Hooks for streambank stabilization, competed fall 2013.		
Category	STREAMBANK OR SHORELINE PROTECTION		
Start Date	1-Sep-13	End Date	10-Sep-13
Has Rates and Hours?	No		
Actual Results	Completion of 8 J-hook rock wiers.		

Activity Action - Legacy Migrated Data			
Practice	580 - Streambank and Shoreline Protection	Count of Activities	1
Description	Installation of 8 J-hook Rock Wiers		
Proposed Size / Units	8.00 COUNT	Lifespan	10 Years
Actual Size/Units	COUNT	Installed Date	10-Sep-13

**Final Indicator for Legacy Migrated Data**

Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	234
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (STREAM & DITCH STABILIZATION)
Waterbody			

**Final Indicator for Legacy Migrated Data**

Indicator Name	SOIL (EST. SAVINGS)	Value	203
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (STREAM & DITCH STABILIZATION)
Waterbody			

**Final Indicator for Legacy Migrated Data**

Indicator Name	SEDIMENT (TSS)	Value	203
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (STREAM & DITCH STABILIZATION)
Waterbody			

Grant Activity - 2013 CWF-18-Tweet			
Description	J-Hooks for stream Stabilization, competed fall 2013		
Category	STREAMBANK OR SHORELINE PROTECTION		
Start Date	4-Nov-13	End Date	16-Jan-14
Has Rates and Hours?	No		
Actual Results	installation of 7 J-hook Rock Weirs		

Activity Action - Legacy Migrated Data			
Practice	580 - Streambank and Shoreline Protection	Count of Activities	1
Description	7 J-hook rock wiers		
Proposed Size / Units	7.00 COUNT	Lifespan	Unknown
Actual Size/Units	COUNT	Installed Date	10-Sep-13

Final Indicator for Legacy Migrated Data			
Indicator Name	SOIL (EST. SAVINGS)	Value	200
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (STREAM & DITCH STABILIZATION)
Waterbody			

Final Indicator for Legacy Migrated Data			
Indicator Name	SEDIMENT (TSS)	Value	200
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (STREAM & DITCH STABILIZATION)
Waterbody			

Final Indicator for Legacy Migrated Data			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	229
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (STREAM & DITCH STABILIZATION)
Waterbody			

Grant Activity - 2013 CWF-19-Alberts			
Description	2013 CWF-19-Alberts, 1 grassed waterway		
Category	AGRICULTURAL PRACTICES		
Start Date	16-Apr-13	End Date	06-Sep-13
Has Rates and Hours?	No		
Actual Results	Completion of 1 grassed waterway		

Activity Action - 2013 CWF-19-Alberts			
Practice	412 - Grassed Waterway and Swales	Count of Activities	1
Description	1400 Ft. grassed waterway		
Proposed Size / Units	1,400.00 AC	Lifespan	10 Years
Actual Size/Units	1,400.00 AC	Installed Date	6-Sep-13

Final Indicator for 2013 CWF-19-Alberts			
Indicator Name	SEDIMENT (TSS)	Value	36
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Final Indicator for 2013 CWF-19-Alberts			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	36
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Final Indicator for 2013 CWF-19-Alberts			
Indicator Name	SOIL (EST. SAVINGS)	Value	36
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Grant Activity - 2013 CWF-20-Beckman			
Description	2013 CWF-20-Beckman 2 Sediment Basins		
Category	AGRICULTURAL PRACTICES		
Start Date	1-May-14	End Date	09-May-14
Has Rates and Hours?	No		
Actual Results	Completion of two sediment basins		

Activity Action - 2013 CWF-20-Beckman			
Practice	638 - Water and Sediment Control Basin	Count of Activities	2
Description	1150 Linear feet water and sediment control basin		
Proposed Size / Units	1,150.00 LINEAR FEET	Lifespan	10 Years
Actual Size/Units	1,150.00 LINEAR FEET	Installed Date	9-May-14

Final Indicator for 2013 CWF-20-Beckman			
Indicator Name	SEDIMENT (TSS)	Value	34
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Final Indicator for 2013 CWF-20-Beckman			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	34
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Final Indicator for 2013 CWF-20-Beckman			
Indicator Name	SOIL (EST. SAVINGS)	Value	34
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Grant Activity - 2013 CWF-21-Hendel			
Description	2013 CWF-21-Hendel, install 4 water and sediment control basins.		
Category	AGRICULTURAL PRACTICES		
Start Date	6-May-14	End Date	14-May-14
Has Rates and Hours?	No		
Actual Results	Installation of 4 Sediment Basins.		

Activity Action - 2013 CWF-21-Hendel			
Practice	638 - Water and Sediment Control Basin	Count of Activities	4
Description	Installation of 4 Water and Sediment control basins		
Proposed Size / Units	4.00 COUNT	Lifespan	10 Years
Actual Size/Units	4.00 COUNT	Installed Date	14-May-14

Final Indicator for 2013 CWF-21-Hendel			
Indicator Name	SOIL (EST. SAVINGS)	Value	108
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Final Indicator for 2013 CWF-21-Hendel			
Indicator Name	SEDIMENT (TSS)	Value	108
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Final Indicator for 2013 CWF-21-Hendel			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	108
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Grant Activity - 2013 CWF-22-Joens			
Description	2013 CWF-22-Joens, completed fall 2013, 1 water and sediment control basin		
Category	AGRICULTURAL PRACTICES		
Start Date	30-Oct-13	End Date	08-Nov-13
Has Rates and Hours?	No		
Actual Results	Completion of 1 Sediment Basin		

Activity Action - 2013 CWF-22-Joens			
Practice	638 - Water and Sediment Control Basin	Count of Activities	4
Description	2000 ft. Water and Sediment control basin		
Proposed Size / Units	2,000.00 LINEAR FEET	Lifespan	10 Years
Actual Size/Units	2,000.00 LINEAR FEET	Installed Date	8-Nov-13

Final Indicator for 2013 CWF-22-Joens			
Indicator Name	SOIL (EST. SAVINGS)	Value	113
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Final Indicator for 2013 CWF-22-Joens			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	113
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Final Indicator for 2013 CWF-22-Joens			
Indicator Name	SEDIMENT (TSS)	Value	113
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Grant Activity - 2013 CWF-23-Kellen			
Description	2013 CWF-23-Kellen, completed 1 water and sediment controls basin		
Category	AGRICULTURAL PRACTICES		
Start Date	4-Nov-13	End Date	08-Nov-13
Has Rates and Hours?	No		
Actual Results	Completion of 1 Sediment basin.		

Activity Action - 2013 CWF-23-Kellen			
Practice	638 - Water and Sediment Control Basin	Count of Activities	1
Description	1900 Total Ft. Water and Sediment Control Basins		
Proposed Size / Units	1.00 COUNT	Lifespan	10 Years
Actual Size/Units	1.00 COUNT	Installed Date	8-Nov-13

Final Indicator for 2013 CWF-23-Kellen			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	42
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Final Indicator for 2013 CWF-23-Kellen			
Indicator Name	SOIL (EST. SAVINGS)	Value	42
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Final Indicator for 2013 CWF-23-Kellen			
Indicator Name	SEDIMENT (TSS)	Value	42
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Grant Activity - 2013 CWF-24-Luinenburg			
Description	2013 CWF-24-Luinenburg, 2 water and sediment control basins.		
Category	AGRICULTURAL PRACTICES		
Start Date	30-Oct-13	End Date	14-May-14
Has Rates and Hours?	No		
Actual Results	Completion of two Sediment basins.		

Activity Action - 2013 CWF-24-Luinenburg			
Practice	638 - Water and Sediment Control Basin	Count of Activities	2
Description	2950 Total linear feet water and sediment control basin		
Proposed Size / Units	2,950.00 LINEAR FEET	Lifespan	10 Years
Actual Size/Units	2,950.00 LINEAR FEET	Installed Date	14-May-14

Final Indicator for 2013 CWF-24-Luinenburg			
Indicator Name	SEDIMENT (TSS)	Value	40.8
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Okabena Creek		

Final Indicator for 2013 CWF-24-Luinenburg			
Indicator Name	SOIL (EST. SAVINGS)	Value	40.8
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Okabena Creek		

Final Indicator for 2013 CWF-24-Luinenburg			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	40.8
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Okabena Creek		



Grant Activity - 2013 CWF-25-Schmidt			
Description	2013 CWF-25-Schmidt, 3 water and sediment control basins.		
Category	AGRICULTURAL PRACTICES		
Start Date	30-Oct-13	End Date	14-May-14
Has Rates and Hours?	No		
Actual Results	Completion of 3 water and sediment control basins.		

Activity Action - 2013 CWF-25-Schmidt			
Practice	638 - Water and Sediment Control Basin	Count of Activities	3
Description	1650 Total linear feet		
Proposed Size / Units	1,650.00 LINEAR FEET	Lifespan	10 Years
Actual Size/Units	1,650.00 LINEAR FEET	Installed Date	14-May-14

Final Indicator for 2013 CWF-25-Schmidt			
Indicator Name	SOIL (EST. SAVINGS)	Value	79.05
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Okabena Creek		

Final Indicator for 2013 CWF-25-Schmidt			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	79.05
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Okabena Creek		

Final Indicator for 2013 CWF-25-Schmidt			
Indicator Name	SEDIMENT (TSS)	Value	79.05
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Okabena Creek		

Grant Activity - 2013 CWF-26-Voss			
Description	2013 CWF-26-Voss, 1 grassed waterway		
Category	AGRICULTURAL PRACTICES		
Start Date	15-Apr-13	End Date	26-Apr-13
Has Rates and Hours?	No		
Actual Results	Completion of one grassed waterway		

Activity Action - 2013 CWF-26-Voss			
Practice	412 - Grassed Waterway and Swales	Count of Activities	1
Description	2000 ft. grassed waterway		
Proposed Size / Units	2,000.00 LINEAR FEET	Lifespan	10 Years
Actual Size/Units	2,000.00 LINEAR FEET	Installed Date	26-Apr-13

Final Indicator for 2013 CWF-26-Voss			
Indicator Name	SEDIMENT (TSS)	Value	72
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Final Indicator for 2013 CWF-26-Voss			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	72
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Final Indicator for 2013 CWF-26-Voss			
Indicator Name	SOIL (EST. SAVINGS)	Value	72
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Grant Activity - 2013 CWF-27-Kramer			
Description	2013 CWF-27-Kramer, 1 water and sediment control basin, expected completion fall 2014.  Due to late harvest and early freeze-up construction has been delayed. Survey and layout completed. Working with landowner on scheduling spring 2015 construction.		
Category	AGRICULTURAL PRACTICES		
Start Date	4-Nov-14	End Date	04-Nov-15
Has Rates and Hours?	No		
Actual Results	Due to late harvest and early freeze-up construction has been delayed. Survey and layout completed. Working with landowner on scheduling spring 2015 construction.  Project complete fall of 2015		

Activity Action - 2013 CWF-27-Kramer			
Practice	638 - Water and Sediment Control Basin	Count of Activities	2
Description	1100 Total linear feet water and sediment control basin		
Proposed Size / Units	1,100.00 LINEAR FEET	Lifespan	10 Years
Actual Size/Units	1,100.00 LINEAR FEET	Installed Date	29-Oct-15

Final Indicator for 2013 CWF-27-Kramer			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	25
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	Other
Waterbody	KLR WSD		

Final Indicator for 2013 CWF-27-Kramer			
Indicator Name	SOIL (EST. SAVINGS)	Value	6
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	KLR WSD		

Final Indicator for 2013 CWF-27-Kramer			
Indicator Name	SEDIMENT (TSS)	Value	6
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (SHEET AND RILL)
Waterbody	KLR WSD		

Grant Activity - 2013 CWF-28-Kramer			
Description	Installation of 6 sediment basins		
Category	AGRICULTURAL PRACTICES		
Start Date	21-Aug-13	End Date	16-Jul-14
Has Rates and Hours?	No		
Actual Results	Installation of 6 sediment basins		

Activity Action - 2013 CWF-28-Kramer			
Practice	638 - Water and Sediment Control Basin	Count of Activities	6
Description	2600 total linear feet water and sediment control basin		
Proposed Size / Units	2,600.00 COUNT	Lifespan	10 Years
Actual Size/Units	2,600.00 COUNT	Installed Date	9-Jun-14

Final Indicator for 2013 CWF-28-Kramer			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	153
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Final Indicator for 2013 CWF-28-Kramer			
Indicator Name	SEDIMENT (TSS)	Value	153
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Final Indicator for 2013 CWF-28-Kramer			
Indicator Name	SOIL (EST. SAVINGS)	Value	153
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Grant Activity - 2013 CWF-29-Taylor			
Description	2013 CWF-29-Taylor, 4 water and sediment control basins.		
Category	AGRICULTURAL PRACTICES		
Start Date	1-May-14	End Date	07-May-14
Has Rates and Hours?	No		
Actual Results	Completion of 4 Sediment Basins.		

Activity Action - 2013 CWF-29-Taylor			
Practice	638 - Water and Sediment Control Basin	Count of Activities	4
Description	2100 total linear feet water and sediment control basin		
Proposed Size / Units	2,100.00 LINEAR FEET	Lifespan	10 Years
Actual Size/Units	2,100.00 LINEAR FEET	Installed Date	7-May-14

Final Indicator for 2013 CWF-29-Taylor			
Indicator Name	SOIL (EST. SAVINGS)	Value	147.90
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Final Indicator for 2013 CWF-29-Taylor			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	147.90
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Final Indicator for 2013 CWF-29-Taylor			
Indicator Name	SEDIMENT (TSS)	Value	147.90
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Kanaranzi Creek		

Grant Activity - 2013 CWF-30-Wieneke			
Description	2013 CWF-30-Wieneke		
Category	AGRICULTURAL PRACTICES		
Start Date	7-Oct-15	End Date	
Has Rates and Hours?	No		
Actual Results	Survey and Design are done. project would have been completed the fall of 2015 but NRCS staff was injured and other NRCS staff lost the file.		

Activity Action - 2013 CWF-30-Wieneke			
Practice	638 - Water and Sediment Control Basin	Count of Activities	4
Description	4 sediment basins		
Proposed Size / Units	4.00 COUNT	Lifespan	10 Years
Actual Size/Units	COUNT	Installed Date	

Final Indicator for 2013 CWF-30-Wieneke			
Indicator Name	SOIL (EST. SAVINGS)	Value	65.5
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Elk Creek		

Final Indicator for 2013 CWF-30-Wieneke			
Indicator Name	SEDIMENT (TSS)	Value	65.5
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Elk Creek		

Final Indicator for 2013 CWF-30-Wieneke			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	65.5
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Elk Creek		

Grant Activity - 2013 CWF-31-Huisman			
Description	2013 CWF-31-Huisman		
Category	AGRICULTURAL PRACTICES		
Start Date	26-Sep-14	End Date	12-Oct-15
Has Rates and Hours?	No		
Actual Results	Completion of the Waterway Reconstruction.		

Activity Action - 2013 CWF-31- Huisman			
Practice	412 - Grassed Waterway and Swales	Count of Activities	1
Description	2900' of waterway was installed		
Proposed Size / Units	2,900.00 LINEAR FEET	Lifespan	10 Years
Actual Size/Units	2,900.00 LINEAR FEET	Installed Date	16-Oct-15

Final Indicator for 2013 CWF-31- Huisman			
Indicator Name	SEDIMENT (TSS)	Value	139
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Little Rock River		

Final Indicator for 2013 CWF-31- Huisman			
Indicator Name	SOIL (EST. SAVINGS)	Value	139.5
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	little rock river		

Final Indicator for 2013 CWF-31- Huisman			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	130
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (SHEET AND RILL)
Waterbody	little rock river		

## Grant Attachments

Document Name	Document Type	Description
<b>2013 CWF Int. Financial Report</b>	Grant	2013 - Clean Water Assistance Grant - Nobles (SWCD)
<b>All Details Report</b>	Workflow Generated	Workflow Generated - All Details Report - 03/06/2014
<b>All Details Report</b>	Workflow Generated	Workflow Generated - All Details Report - 04/18/2014

Document Name	Document Type	Description
<b>All Details Report</b>	Workflow Generated	Workflow Generated - All Details Report - 01/29/2014
<b>All Details Report</b>	Workflow Generated	Workflow Generated - All Details Report - 02/10/2015
<b>All Details Report</b>	Workflow Generated	Workflow Generated - All Details Report - 01/19/2016
<b>All Details Report</b>	Workflow Generated	Workflow Generated - All Details Report - 01/19/2016
<b>All Details Report</b>	Workflow Generated	Workflow Generated - All Details Report - 01/14/2016
<b>All Details Report</b>	Workflow Generated	Workflow Generated - All Details Report - 01/12/2016
<b>All Details Report</b>	Workflow Generated	Workflow Generated - All Details Report - 02/10/2015
<b>All Details Report</b>	Workflow Generated	Workflow Generated - All Details Report - 01/02/2015
<b>All Details Report</b>	Workflow Generated	Workflow Generated - All Details Report - 01/12/2015
<b>All Details Report</b>	Workflow Generated	Workflow Generated - All Details Report - 01/21/2015
<b>All Details Report</b>	Workflow Generated	Workflow Generated - All Details Report - 02/03/2015
<b>Amendment</b>	Grant	2013 - Clean Water Assistance Grant - Nobles (SWCD)
<b>Contract Amendment Procedure email</b>	Journal	Journal Dated - 06/03/2014
<b>Nobles FY13 CWF Grant Ext. Request</b>	Journal	Journal Dated - 10/16/2015
<b>Reporting update</b>	Journal	Journal Dated - 01/14/2016
<b>grant_app_general-added.rpt</b>	Grant	2013 - Clean Water Assistance Grant - Nobles (SWCD)
<b>reporting email</b>	Journal	Journal Dated - 03/06/2014